


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		62	Date - site bills Register		07-10-2020		
Company Name:		G.V.R.C	Site:		Innopolis		
Name of Contractor		D. Shankar					
Nature of work		Concrete & Shuttering					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5600E						
2.	Footings	1,018	40	SFT	40,707		
3.	column 0	1,140	40	SFT	45,607		
4.	plinth beam	1,875	40	SFT	75,000		
5.	column 1	1,629	40	SFT	65,152		
6.							
7.							
8.							
9.							
10.							
11.	Total:				R- 2,26,484/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Type	Size	Shuttering Qty in units	Shuttering Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H	Total numbers	Total Shuttering qty	Total concrete qty
F1	4'11"x4'11"x1'6"	29 sft	36	1	-	-	-	-	-	-	2	3	87	107
F2	5'11"x5'11"x2'	46 sft	69	2	2	2	2	2	2	2	1	15	694	1,030
F3	8'x8'x2'6"	79 sft	159	-	1	-	1	-	1	-	-	3	237	477
Col 0 upto GL		154 sft	263	3	3	2	3	2	3	2	3	21	1,018	1,614
C1	9"x1'6"x3'	41 sft	10	3	-	-	-	-	-	-	-	3	123	31
C2	1'x2'x3'	54 sft	18	-	2	2	2	2	2	2	3	15	814	267
C3	1'3"x2'6"x3'	68 sft	28	-	1	-	1	-	1	-	-	3	203	83
Col 0 upto GL		163 sft	56	3	3	2	3	2	3	2	3	21	1,140	381
C1	9"x1'6"x12'8"	59 sft	15	3	-	-	-	-	-	-	-	3	176	44
C2	1'x2'x12'8"	78 sft	23	-	2	2	2	2	2	2	3	13	1,163	381
C3	1'3"x2'6"x12'8"	97 sft	40	-	1	-	1	-	1	-	-	3	291	119
Col 1 upto 1st floor		233 sft	80	3	3	2	3	2	3	2	3	21	1,629	544

APPROVED BY

29 SEP 2020
 G. Venkatesh
 Project Manager

Company Name:		GVRC				
Project:		Innopolis				
Work Description:		payment summary of 5600E BLOCK				
Prepared By		G Venkatesh				
Date:		28-09-2020 ver1				
SHUTTERING AREAS				801(E)		
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	footings	1,018	sft	40	40,707
2	5600E	column0	1,140	sft	40	45,607
3	5600E	Plinth Beam	1,875	sft	40	75,018
4	5600E	Column1	1,629	sft	40	65,152
		Total	5,662	sft		2,26,484

APPROVED BY

 29 SEP 2020
 G. Venkatesh
 Project Manager