


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 113 -		Date - site bills Register		07/10/20	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Kamlesh Varma					
Nature of work		Northside Compound wall Plastering at Peripheral road					
Work done		From Date		01/08/20		To Date	
						15/09/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Peripheral	-150-	10/-	sft	1,500/-		
2.	Road at	-283-	10/-	sft	2,835/-		
3.	Northside.	-630-	10/-	sft	6,300/-		
4.	Ms door frames	-3-	140/-	No's	420/-		
5.	3'x2' Ventilators	-3-	100/-	No's	300/-		
6.	shabad stone	-300-	7/-	sft.	2,100/-		
7.	Pointing						
8.							
9.							
10.							
11.	Total:				16,146/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/10/20		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRMallapurLLP

Project: Galmohar Residency

Work Description: Northside Side Compound wall Plastering at Peripheral Road

Contractor: Kamlesh varma

Prepared By: P.Sai Kumar

Date: 10/5/2020

Approved by: Ramprasad

Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Northside Compound Wall	Plinthbeam	150.00	SA	10.00	1,500
		Columns	283.50	SA	10.00	2,835
		Total brckwork	630.00	SA	10.00	6,300
		MS door frames	3.00	No's	140.00	420
		3' X 2' Ventilators	3.00	No's	100.00	300
		Shabad stone pointing	300.00	SA	7.00	2,100
						13,455
						2,691
						16,146
						Total Amount :
						16,146

Total:Sixteen thousand one hundred and Forty six rupees

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency
 Work Description: Northside Side Compound wall Plastering at Peripheral Road
 Contractor: Kamlesh varma
 Prepared By: P Sai Kumar
 Date: 10/5/2020

Approved by: Ram Prasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	Northside Compound Wall	Plinthbeam	120.00	1.25	1.00	1.00	150.00	Sft
		Columns	2.25	1.00	7.00	18.00	283.50	Sft
2	Labour quarters store rooms	Brickwork	35.00	1.00	10.00	1.00	350.00	Sft
			10.00	1.00	10.00	4.00	400.00	Sft
3	MS door frames		7.00	2.50	1.00	3.00	3.00	Nos
		3 X 2 Ventilators	3.00	1.00	2.00	3.00	3.00	Nos
	Deductions		7.00	2.50	1.00	3.00	84.00	Sft
			3.00	1.00	2.00	3.00	36.00	Sft
	Total brickwork						630.00	Sft
	Shabad stone pointing		10.00	10.00	1.00	3.00	300.00	Sft

