


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		384		Date - site bills Register		08/10/2020	
Company Name:		MPL		Site:		MFP	
Name of Contractor		K. Krishna					
Nature of work		Scaffolding work					
Work done		From Date		To Date			
		25/09/2020		07/10/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block South side						
2.	outer side	2310.00	5.00	Sft	11550.00		
3.							
4.	A-Block north side						
5.	Double - inner side	1206.00	7.00	Sft	8442.00		
6.	Double - outer side	804.00	7.00	Sft	5628.00		
7.							
8.	South side R/W						
9.	left & right side	1530.00	7.00	Sft	10710.00		
10.							
11.	Total:				36330.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: K. Jay

Bill for Equipment Allowance

K.Krishna.
Mallapur, Malkajgiri.
Hyderabad

Date: 07.10.20

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: South side compound wall & c block north & east Revised R/w wall & gate
R/w walls scaffolding work
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: South side compound wall & c block north & east Revised R/w wall & gate R/w walls scaffolding work Total amount = Rs. 36,330=00 from date : 25.09.2020 to 07.10.2020	Rs. 14,532=00

Amount in words : Fourteen Thousand five hundred and thirty two only.

Sign: _____

Bill for Consumable
K.Krishna.
Mallapur, Malkajgiri.
Hyderabad

Date: 07.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: South side compound wall & c block north & east Revised R/w wall & gate
R/w walls scaffolding work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: South side compound wall & c block north & east Revised R/w wall & gate R/w walls scaffolding work Total amount = Rs. 36,330=00 from date : 25.09.2020 to 07.10.2020	Rs-7,266=00

Amount in words : Seven thousand two hundred and sixty six only.

Sign: _____

Bill for Labour charges
K.Krishna.
Mallapur, Malkajgiri.
Hyderabad

Date: 07.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: South side compound wall & c block north & east Revised R/w wall & gate
R/w walls scaffolding work.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: South side compound wall & c block north & east Revised R/w wall & gate R/w walls scaffolding work Total amount = Rs.36,330=00 from date : 25.09.2020 to 07.10.2020	Rs.14,532=00

Amount in words : Fourteen Thousand five hundred and thirty two only.

Sign: _____

MEASUREMENT SHEET

Topic:		South side compound wall& c block north & east Revised R/w wall&gate R/w walls scaffolding work					Prepared by:	sobhanbabu	
Company:		Mppi					Date:	07-Oct-20	
Project:		May Flower Platinum							
Contractor Name:		K.Krishna							
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Ablock-South side	compound wall scaffolding work.	165.00	1.00	14.00	1	2310.00	sft	
2	A block- north side	R/W wall scaffolding work.	67.00	1.00	18.00	1	1206.00	sft	
		double scaffolding work inner side	67.00	1.00	12.00	1	804.00	sft	
		double scaffolding work outer side							
3	South side Maingate Arch	R/W walls&kiosk scaffolding work.	48.50	1.00	18.00	1	873.00	Sft	
		R/w wall left side double scaffolding work							
		R/w wall right side double scaffolding work	36.50	1.00	18.00	1	657.00	Sft	

