


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		57	Date - site bills Register		07-10-2020	
Company Name:		GIVRC	Site:		Immopolis	
Name of Contractor		D. Shankar				
Nature of work		shuttering .cmd rod binding				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Compound wall					
2.	Footings	560.0	40.00	Sft	22,400-00	
3.	Retaining wall	3,439.92	40.00	Sft	1,37,596-00	
4.	Labour qtrs	196.67	40.00	Sft	7,878-00	
5.	gate columns	105.00	40.00	Sft	4,200-00	
6.						
7.						
8.						
9.						
10.						
11.	Total:				RS 1,72,075.00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 07/10/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRC  
 Project Name: Innopolis  
 Contractor Name: D.Shanker  
 Work Description: Compound wall(Retaining wall) at broken part at South side of site  
 Prepared By: B.Mallikarjun  
 Date: 28-09-2020

Approved By: G.Venkatesh

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
Shuttering and rod bending for Compound wall (Retaining wall)									
1	Footings		20.00	1.00	2.00	4.00	160.00	Sft	
			100.00	1.00	2.00	2.00	400.00	Sft	560.00
2	Sides for retaining wall		143.33	1.00	12.00	2.00	3,439.92	Sft	
3	Shuttering and rod bending for labour qtrs toilets		20.33	7.00	1.00	1.00	142.31	Sft	
	Sides		54.66	1.00	1.00	1.00	54.66	Sft	196.97
4	Shuttering and rod bending for gate columns		1.00	1.00	8.50	6.00	51.00	Sft	
	Footings		3.00	3.00	1.00	6.00	54.00	Sft	105.00

## ESTIMATE SHEET:

Company Name:	GVRC	Approved By:	G. Venkatesh				
Project Name:	Innopolis						
Contractor Name:	D.Shanker						
Work Description:	Compound wall(Retaining wall) at broken part at South side of site						
Prepared By:	B.Mallikarjun						
Date:	28-09-2020						
S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		Shuttering and rod bending for Compound wall (Retaining wall)					
1	Footings		560.00	Sft	40.00	22,400.00	
2	Sides for retaining wall		3,439.92	Sft	40.00	1,37,596.80	
3	Shuttering and rod bending for labour qtrs toilets		196.97	Sft	40.00	7,878.80	
4	Shuttering and rod bending for gate columns		105.00	Sft	40.00	4,200.00	
		Total					1,72,075.60

Bill for Labour Charges

D.Shanker,  
H.No: 65, Murharipally,  
Shamirpet Mandal, Medchal Dist.

Date: 28-09-20.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Centring and Rod bending  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Shuttering and rod bending for Compound wall, Total Amount = Rs: 1,72,075/- Work done from date 01.08.20 to date 26.09.20.	Rs: 68,830/-

Amount in words: Sixty Eight Thousand Eight Hundred and Thirty Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

D.Shanker,  
H.No: 65, Murharipally,  
Shamirpet Mandal, Medchal Dist.

Date: 28-09-20.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Centring and Rod bending  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Shuttering and rod bending for Compound wall, Total Amount = Rs: 1,72,075/- Work done from date 01.08.20 to date 26.09.20.	Rs: 68,830/-

Amount in words: Sixty Eight Thousand Eight Hundred and Thirty Rupees only.

Sign: \_\_\_\_\_

## Allowance for Consumables

D.Shanker,  
H.No: 65, Murharipally,  
Shamirpet Mandal,Medchal Dist.

Date: 28-09-20.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Centring and Rod bending

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Shuttering and rod bending for Compound wall, Total Amount = Rs: 1,72,075/- Work done from date 01.08.20 to date 26.09.20.	Rs: 34,415 /-

Amount in words: Thirty Four Thousand Four Hundred and Fifteen Rupees only.

Sign: \_\_\_\_\_