


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		386		Date - site bills Register		09/10/2020	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Shaik Iqbal					
Nature of work		Shuttering, boarding & concreting					
Work done		From Date		To Date			
		10/09/2020		09/10/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block 8 flats &	31593.16	53.25	Sq	1682335.77		
2.	B-Block 2 flats B, B5.						
3.							
4.	Steps	40.00	120.00	No's	4800.00.		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				16,87,135/		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : please deduct 49,103 Loan of Iqbal from the above bill.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR SIGN: Shaik IQBAL

ESTIMATE SHEET

Topic:	A-block 8 flats and B block B1 and B 5 flats slab- 11				Prepared by:	sobhanbabu	
company:	Mppi				Date:	09-Oct-20	
Project:	May Flower Platinum						
Contractor Name:	Shaik Iqbal						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	A-block 8 flats and B block 2flats B1, B 5 flats	slab 11	31593.16	sft	53.25	1682335.77	
2	Steps	steps	40.00	nos	120.00	4800.00	
		Total Amount					1687135.77
	As per circular rates35/- Add 55% per sft.						
	Deduction Rs- 1/ for used Rmc purpose						
	Amount in words : Sixteen Lakhs eighty seven Thousand one Hundred and thirty five only					Total Amount	1687135.77

MEASUREMENT SHEET									
Topic:	A-block 8 flats and B block B1 and B 5 flats slab- 11			Prepared by:	sobhanbabu				
company:	Mppi			Date:	09-Oct-20				
Project:	May Flower Platinum								
Contractor Name:	Shaik Iqbal								
S.No	Item Head	Item Description	A Length	B Width	C Height	Nos	Quantity	Units	Total Head
1	A-block 8 flats and B block 2flats B1, B 5 flats slab-11	A1,A2,A3 Flats	32.5	39.75	1.00	3	3875.63	sft	
		A4,A5 Flats	32.5	39.75	1.00	2	2583.75	sft	
		A6,A7,A8,B5 Flats	46.25	34.00	1.00	4	6290.00	sft	
		B1 Flat	59.75	39.00	1.00	1	2330.25	sft	
		staircase-1 opposite lift back side	13.00	5.00	1.00	1	65.00	sft	
		staircase-2 opposite corridors	11.00	12.00	1.00	1	132.00	sft	
		slab projections	19.00	13.00	1.00	1	247.00	sft	
			129.00	7.83	1.00	1	1010.07	sft	
			106.75	7.00	1.00	1	747.25	sft	
			10.00	4.75	1.00	4	190.00	sft	
			13.00	4.75	1.00	1	61.75	sft	
			6.00	3.75	1.00	1	22.50	sft	
	18.00	4.75	1.00	1	85.50	sft			
		ducts	7.50	2.75	1.00	5	103.13	sft	17640.70
			13.00	14.33	1.00	1	186.29	sft	
			14.00	10.66	1.00	1	149.24	sft	
		Total Slab Area sft							438.655
2	A-block, club house and B block B1 and B 5 flats	Steps	1	1.00	1	40	40.00	nos	17202.05
3	Slab -11 Beams	B1	38.5	1.00	2.75	3	317.63	sft	
		B1A	9	1.00	2.75	1	24.75	sft	
		B1B	9	1.00	2.75	1	24.75	sft	
		B2	48.75	1.00	3.25	1	158.44	sft	
		B2A	33	1.00	2.5	1	82.50	sft	
		B3	38.5	1.00	2.75	3	317.63	sft	
		B4	48.75	1.00	2.75	2	268.13	sft	
		B4A	9	1.00	2.75	1	24.75	sft	

		B 5	38.83	1.00	2.75	3	320.35	sft	
		B 6	48.75	1.00	2.75	2	268.13	sft	
		B 7	38.83	1.00	3.25	3	378.59	sft	
		B 7a	24.5	1.00	2.75	1	67.38	sft	
		B 8	48.75	1.00	3.25	2	316.88	sft	
		B 9	48.75	1.00	2.75	1	134.06	sft	
		B 10	73.66	1.00	2.75	1	202.57	sft	
		B 11	59.66	1.00	2.75	1	164.07	sft	
		B 12	59.66	1.00	2.75	1	164.07	sft	
		B 13	38.75	1.00	2.75	1	106.56	sft	
		B 14	38.75	1.00	2.75	1	106.56	sft	
		B 14A	7.00	1.00	2.75	1	19.25	sft	
		B 15	18.5	1.00	2.75	1	50.88	sft	
		B 15A	9	1.00	2.75	1	24.75	sft	
		B 16	18.5	1.00	2.75	1	50.88	sft	
		B 17	38.75	1.00	2.75	1	106.56	sft	
		B 18	135.75	1.00	3.25	1	441.19	sft	
		B 19	173.25	1.00	3.25	1	563.06	sft	
		B 20	173.25	1.00	3.25	1	563.06	sft	
		B 20A	9	1.00	2.75	1	24.75	sft	
		B 20B	9	1.00	2.75	1	24.75	sft	
		B 20C	9	1.00	2.75	1	24.75	sft	
		B 21/21a	153.25	1.00	3.25	2	996.13	sft	
		B 22/22a	152.25	1.00	2.75	2	837.38	sft	
		B 23/23a	173.75	1.00	2.75	2	955.63	sft	
		B 24	45.50	1.00	2.75	1	125.13	sft	
		B 25	33.50	1.00	3.25	1	108.88	sft	
		B 26	18.00	1.00	3.25	1	58.50	sft	
		B 26 A	34.00	1.00	3.25	1	110.50	sft	
		B 27	45.50	1.00	3.25	4	591.50	sft	

Bill for Equipment Allowance

Shaik Iqbal.
Seethapalmandi, Warasiguda
Hyderabad

Date:09.10.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: A block 8flats,club house&B1,B5 flats slab-11 shuttering ,barbending and concreting.

Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: A block 8flats club house&B1,B5flats slab-11 shuttering ,barbending and concreting. Total amount =Rs.16,87,135=00 Work done from date : 10.09.2020 to 09.10.2020	Rs.13,49,708 =00

Amount in words : Thirteen Lakhs forty nine Thousand seven hundred and eight only.

Sign: _____

Bill for Labour charges
Shaik Iqbal.⁹⁸
Seethapalmandi, Warasiguda
Hyderabad

Date:09.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A block 8flats,B1,B5 flats slab-11 shuttering ,barbending and concreting.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:A block 8flats,B,b5 flats slab-11 shuttering ,barbending and concreting. Total amount =Rs.16,87,135=00 Work done from date : 10.09.2020 to 09.10.2020	Rs.3,37,427=00

Amount in words :Three lakhs thirty seven Thousand four hundrad and twenty seven only.

Sign: _____