


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		66		Date - site bills Register		15-10-2020	
Company Name:		GDRC		Site:		Bunnopols	
Name of Contractor		Karuna Rav Reddy					
Nature of work		cladding					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Security kiosks	619.50	105	8ft	65,047.50		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:						
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		65528		PO/WO date:		07/02/20	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15-10-2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

cladding

MEASUREMENT SHEET:									
Company Name:		GVRC				Approved By: G.Venkatesh			
Project Name:		Innopolis							
Contractor Name:		Karunakar Reddy							
Work Description:		Cement Fiber board for Security Kiosk							
Prepared By:		B.Mallikarjun							
Date:		15-10-2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Cement Fiber board for Security Kiosk cladding		6.50	1.00	13.25	4.00	344.50	Sft	
			11.50	1.00	3.50	4.00	161.00	Sft	
			3.00	1.00	9.50	4.00	114.00	Sft	
									619.50

cladding

ESTIMATE SHEET:							
Company Name:		GVRC					
Project Name:		Innopolis		Approved By: G.Venkatesh			
Contractor Name:		Karunakar Reddy					
Work Description:		Cement Fiber board for Security Kiosk					
Prepared By:		B.Mallikarjun					
Date:		15-10-2020					
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1		Cement Fiber board for Security Kiosk cladding	619.50	Sft	105.00	65,047.50	
		Total:					65,047.50