


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 126 -		Date - site bills Register		21/10/20	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Rambabu.					
Nature of work		Doors & Hardware fixing at A-109, B-105, 106 flats					
Work done		From Date		To Date			
		15/09/20		18/10/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Main doors locks	-3-	450/-	No's	1350/-		
2.	Bedroom doors locks	-9-	375/-	No's	3375/-		
3.	Toilet doors tubalan	-6-	375/-	No's	2250/-		
4.	Utility doors tubalan	-3-	375/-	No's	1125/-		
5.	Main door beading	-2-	100/-	No's	200/-		
6.	Bedroom beading	-6-	60/-	No's	360/-		
7.	Toilet door beading	-4-	60/-	No's	240/-		
8.	Utility door beading	-2-	60/-	No's	120/-		
9.							
10.							
11.	Total:				Rs. 9020/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 21/10/20		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MRMLLP	Approved by:	RamPrasad			
Project:	Gulmohar Residency	Sign:				
Work Description:	Doors and hardware fixing at A-109, B-105, 106 flats					
Contact Name:	Srinivas					
Prepared By:	Rambabu					
Date:	20-10-2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	A-109, B-105, 106	A-109, B-105, 106 flats				
		Maindoors with mortise lock	3.00	No's	450.00	1350
		Bedroom doors with tubular locks	9.00	No's	375.00	3375
		Toilet doors with tubular locks	6.00	No's	375.00	2250
		Utility doors with tubular locks	3.00	No's	375.00	1125
2	Doors beading	A-109, B-105 flats				
		Maindoor beading	2.00	No's	100.00	200.00
		Bedroom doors beading	6.00	No's	60.00	360.00
		Toilet doors beading	4.00	No's	60.00	240.00
		Utility doors beading	2.00	No's	60.00	120.00
		Total Amount				9,020.00

Rambabu

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ramprasad		
Project:		Gulmohar Residency		Sign:				
Work Description:		Doors and hardware fixing at A-109,B-105,106 Flats						
Prepared By:		Srinivas						
Contractor Name:		Rambabu						
Date:		20-10-2020						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	A-block	A-109,B-105,106 flats						
		Maindoors with mortise lock	1.00	1.00	1.00	3.00	3.00	No's
		Bedroom doors with tubalar locks	1.00	1.00	1.00	9.00	9.00	No's
		Toilet doors with tubalar locks	1.00	1.00	1.00	6.00	6.00	No's
		Utily doors with tubalar locks	1.00	1.00	1.00	3.00	3.00	No's
2	Doors beading	A-109,B-105 flats						
		Maindoor beading	1.00	1.00	1.00	1.00	2.00	No's
		Bedroom doors beading	1.00	1.00	1.00	9.00	6.00	No's
		Toilet doors beading	1.00	1.00	1.00	6.00	4.00	No's
		Utily doors beading	1.00	1.00	1.00	3.00	2.00	No's

Ramprasad

Bill for Equipment Allowance

Rambabu

H.No.3.5-574, New Narsimha Nagar,
Mallapur,Hyd.

Date: 20-10-20

+++

+LLP

Project / Site: Gulmohar Residency

Location: Mallapur

Type of Work: Doors shutters and hardware fixing and door beadings

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards door shutters with hardware fixing and door beadings fixing at A-109,B-105 & 106 flats Total Amount =9,020/- Work done from date : 15.09.20 to date 18.10.20	Rs. 3,608/-

Amount in words: Three Thousand Six Hundred and Eight Rupees only.

Sign: B. Rambabu

Bill for Labour Charges

Ram babu
H.No.3.5-574, New Narsimha Nagar,
Mallapur,Hyd.

Date: 20.10.2020

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Door shutters and hardware fixing and door beadings.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards door shutters with hardware fixing and door beadings fixing at A-109,B-105 & 106 flats Total Amount =9,020/- Work done from date : 15.09.20 to date 18.10.20	Rs. 3,608/-

Amount in words: Three Thousand Six Hundred and Eight Rupees only.

Sign: B. Rambabu

Allowance for Consumables

Rambabu,
H.No.3.5-574, New Narsimha Nagar,
Mallapur,Hyd.

Date: 20-10-20

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Doors shutters and hardware fixing and door beadings.
Towards: Allowance for Consumables.

S No.	Description	Amount
1	Towards fixing of door shutters with hardware fixing and door beadings fixing in A-109,B-105 & 106 flats. Total Amount = Rs. 9,020 /- Work done from date; 15.09.20 to 18.10.20	Rs. 1,804 /-

Amount in words: Rupees One Thousand Eight Hundred and Four only.

Sign: B. Rambabu