


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		68		Date - site bills Register		20-10-2020	
Company Name:		GIVRC		Site:		Innopa.lis	
Name of Contractor		Adil pasha					
Nature of work		Electrical					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Electrical work	3,154.25	2.00	sft	6,308.50		
2.	at 5600s						
3.	wiring	3,154.25	1.00	sft	3,154.25		
4.	Area with false						
5.	ceiling	1,364.00	2.00	sft	2,728.00		
6.	LS for electrical	1.0	6,000	LS	6,000		
7.							
8.							
9.							
10.							
11.	Total:				18,190.75		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET:

Company Name: GVRC
 Project Name: Innopolis
 Contractor Name: Adil Pasha
 Work Description: Electrical
 Prepared By: B.Mallikarjun
 Date: 16-10-2020

Approved By: G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
I	Electrical work at 5600S						
1		Chiselling, laying pipes, fixing metal boxes, etc., in walls	3,154.25	Sft	2.00	6,308.50	
2		Wiring, final fittings like switches, DB, etc.,	3,154.25	Sft	1.00	3,154.25	
3		Area with false ceiling, including fitting & fixtures	1,364.00	Sft	2.00	2,728.00	
4		LS for electric power connection / generator back-up	1.00	LS	6,000.00	6,000.00	
							18,190.75
II	Electrical work at 2727						
1		Pipe laying during RCC works (Slab 2)	19,876.00	Sft	1.00	19,876.00	
							19,876.00
III	Electrical work at 5600E						
1		Pipe laying during RCC works (Slab 1)	3,016.00	Sft	1.00	3,016.00	
							3,016.00
		Total:					41,082.75
		Add 20% as site is very far					8,216.55
		Grand Total:					49,299.30

MEASUREMENT SHEET:

Company Name: GVRC

Approved By: G.Venkatesh

Project Name: Innopolis

Contractor Name: Adil Pasha

Work Description: Electrical

Prepared By: B.Mallikarjun

Date: 16-10-2020

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
I	Electrical work at 5600S								
1		Chiselling, laying pipes, fixing metal boxes, etc., in walls	101.75	31.00	1.00	1.00	3,154.25	Sft	
2		Wiring, final fittings like switches, DB, etc.,	101.75	31.00	1.00	1.00	3,154.25	Sft	
3		Area with false ceiling, including fitting & fixtures	31.00	11.00	1.00	4.00	1,364.00	Sft	
4		LS for electric power connection / generator back-up	1.00	1.00	1.00	1.00	1.00	No	
II	Electrical work at 2727								
1		Pipe laying during RCC works (Slab 2)	Area as per ACAD				19,876.00	Sft	
III	Electrical work at 5600E								
1		Pipe laying during RCC works (Slab 1)	Area as per ACAD				3,016.00	Sft	

Bill for Labour Charges

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: _____

Bill for Equipment Allowance

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: _____

Allowance for Consumables

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 9,859/-

Amount in words: Nine Thousand Eight Hundred and Fifty Nine Rupees only.

Sign: _____