


Construction division.
Advice for giving credit to contractors/suppliers

Sl. No. - site bills register	393	Date - site bills Register	20/10/2020			
Company Name:	MPL	Site:	MFP			
Name of Contractor	Shaik Iqbal					
Nature of work	Shuttering, Boorbending & Concreting work.					
Work done	From Date	To Date				
	10/10/2020	20/10/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Column's-12					
2.	Shuttering of	7829.00	56.00	Sft	4,38,424.00/-	
3.	A-Block 8 flats,					
4.	B-Block B-1, B-5 &					
5.	CH, lift, staircase					
6.						
7.						
8.						
9.						
10.						
11.	Total:				4,38,424.00/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 20/10/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: SHAIQ IQBAL

Bill for Labour charges
Shaik Iqbal
Seethapalmandi, Warasiguda
Hyderabad

Date:20-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-12 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:col-12 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,38,424=00 Work done from date :10 -10-2020 to 20-10-2020.	Rs.87,684=00

Amount in words: Eighty seven Thousand six hundred and eighty four only

Sign: _____

Bill for Equipment Allowance
Shaik Iqbal.
Seethapalmandi, Warasiguda
Hyderabad

Date:20-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: col-12 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work .
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done:col-12 of A block 8 flats, B-block B-1 and B5, club house and lifts ,staircases shuttering ,barbending and concreting work . Total amount =Rs.4,38,424=00 Work done from date :10 -10-2020 to 20-10-2020.	Rs.3,50,739=00

Amount in words: Three lakhs fifty thousand seven hundrad and thirty nine only.

Sign: _____

MEASUREMENT SHEET

Topic:	9 th floor column's-12 A-block 8 flats and B block B1 and B 5 flats club house lifts & staircase.						Prepared by:	sobhanbabu	
Company:	Mdpl						Date:	20/Oct/20	
Project:	May Flower Platinum								
Contractor Name:	Shaik Iqbal.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Columns-12 shuttering	of A block 8 flats, B-block B-1, B-5 and club house lifts, staircase.							
	0 grid	C1 Column	4.50	1.00	9.00	8	324.00	sft	
		C2 Column	4.50	1.00	9.00	4	162.00	sft	
	N grid	C2 Column	4.50	1.00	9.00	4	162.00	sft	
		C5 Column	6.00	1.00	9.00	8	432.00	sft	
	Mgrid	C3 Column	5.00	1.00	9.00	1	45.00	sft	
		C8 Column	6.50	1.00	9.00	4	234.00	sft	
		C4 Column	5.50	1.00	9.00	7	346.50	sft	
	L Grid	C1 Column	4.50	1.00	9.00	1	40.50	sft	
		C2 Column	4.50	1.00	9.00	2	81.00	sft	
		C3 Column	5.00	1.00	9.00	5	225.00	sft	
		C4 Column	5.50	1.00	9.00	3	148.50	sft	
	K Grid	C1 Column	4.50	1.00	9.00	7	283.50	sft	
		C2 Column	4.50	1.00	9.00	1	40.50	sft	
		C7 Column	6.50	1.00	9.00	1	58.50	sft	
		C6 Column	6.50	1.00	9.00	1	58.50	sft	
		C10 Column	7.50	1.00	9.00	2	135.00	sft	
	J Grid	C1 Column	4.50	1.00	9.00	6	243.00	sft	
		C2 Column	4.50	1.00	9.00	1	40.50	sft	
		C4 Column	5.50	1.00	9.00	1	49.50	sft	
		C5 Column	6.00	1.00	9.00	2	108.00	sft	

