


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		400	Date - site bills Register		22/10/2020		
Company Name:		MPL	Site:		MFP		
Name of Contractor		R. Krishna					
Nature of work		Hacking & Scaffolding					
Work done		From Date	07.10.2020	To Date	21.10.2020.		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A block-South Side R/w	2112	5/-	sft	10560/-		
2.	beam Scaffolding work.						
2	C block north side R/w	2280	0.5/-	sft	1140/-		
4.	hacking & Scaffolding work	400	5/-	sft	2000/-		
3	South side Naingali	625.19	0.5/-	sft	312.6/-		
6.	arch R/w parapet	700	5/-	sft	3500/-		
7.	beams hacking &						
8.	Scaffolding work						
9.							
10.							
11.	Total:				17512.60/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name :- K. Sreejith

ESTIMATE SHEET												
Topic:	South side R/W wall& c block north & east Revised R/w wall&gate R/w walls scaffolding work									Prepared by/	sobhanbabu	
Company:	Mopl								Date:	21-Oct-20		
Project:	May Flower Platinum											
Contractor Name:	K.Krishna											
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total					
1	Ablock-South side R/W wall beam scaffolding work.	single scaffolding work.	2112.00	sft	5.00	10560.00						
2	c block- north East side R/W wall hacking&scaffolding work.	R/W wall hacking	2280.00	sft	0.50	1140.00						
		single scaffolding work outer side	400.00	sft	5.00	2000.00						
3	South side Malingate Arch	R/W wall paragola beams hacking & scaffolding work	625.19	sft	0.50	312.60						
		R/w wall single scaffolding work	700.00	sft	5.00	3500.00						
Total Amount in words – Seventee Thousand five Hundred and twelve only						Total Amount	17512.60					

MEASUREMENT SHEET

Topic:		South side R/W wall & c block north & east Revised R/w wall & gate R/w walls scaffolding work				Prepared by: sobhanbabu			
Company:		Mppcl				Date: 21-Oct-20			
Project:		May Flower Platinum							
Contractor Name:		K Krishna							
S No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Arch-South side R/W wall	beam scaffolding work single scaffolding work	176.00	1.00	12.00	1	2112.00	sft	
2	c block- north East side R/W wall	hacking & scaffolding work hacking work single scaffolding work outer side	114.00 20.00	1.00 1.00	10.00 20.00	2 1	2280.00 400.00	sft sft	
3	South side Main gate Arch	R/W wall parapola beams hacking & scaffolding work	41.66	4.50	1.00	2	374.94	sft	
	paragola	Beam B1 (15x24)	6.50	2.75	1.00	14	250.25	sft	
		Beam B2 (9x15)	35.00	1.00	20.00	1	700.00	sft	
		R/W wall							
		single scaffolding work							

Bill for Consumable
K.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:21.10.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: South side R/w wall beam& c block north & east Revised R/w wall&gate
R/w walls scaffolding&hacking work

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done:South side R/w wall beam& c block north & east Revised R/w wall&gate R/w walls scaffolding&hacking work Total amount =Rs.17,512=00 from date : 07.10.2020 to 21.10.2020	Rs-3,502=00

Amount in words :Three thousand five hundrad and two only.

Sign: _____

Bill for Equipment Allowance

K. Krishna
Mallapur, Malkajgiri.
Hyderabad

Date: 21.10.20

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: South side R/w wall beam & c block north & east Revised R/w wall & gate
R/w walls scaffolding & hacking work
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: South side R/w wall beam & c block north & east Revised R/w wall & gate R/w walls scaffolding & hacking work Total amount = Rs. 17,512=00 from date : 07.10.2020 to 20.10.2020	Rs. 7,004=00

Amount in words : Seven Thousand four only.

Sign: _____

Bill for Labour charges
K. Krishna
Mallapur, Malkajgiri.
Hyderabad

Date: 21.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur.
Type of Work: South side R/W wall beam & c block north & east Revised R/w wall & gate
R/w walls scaffolding & hacking work.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: South side R/W wall beam & c block north & east Revised R/w wall & gate R/w walls hacking & scaffolding work Total amount = Rs. 17,512=00 from date : 07.10.2020 to 20.10.2020	Rs. 7,004=00

Amount in words : Seven Thousand four only.

Sign: _____