

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		403		Date - site bills Register		24/10/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Yousuf Ali					
Nature of work		False ceiling work					
Work done		From Date		12/10/2020		To Date	
						21/10/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work - B-102						
2.							
3.	Decorated gypsum ceiling	921.25	39/-	Sft	35,929 = 0		
4.	Plain gypsum ceiling	908	34/-	Sft	30872 = 0		
5.	total				66801 = 0		
6.	AST				12024 = 0		
7.							
8.							
9.							
10.							
11.	Total:				78,825 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/10/2020		Date:		Date:			
Sign: <i>Kuldeep</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: YOUSUF ALI

ESTIMATE SHEET

Approved

Company Name:

MPPL

Project:

May Flower Patinum

Work Description:

Designer and Plain False Ceiling Work at B-102

Name of the Contractor

Yousuf Ali

Prepared By

K. Narendar Reddy

Date:

24-10-2020

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Designer false ceiling	Designer Gypsum ceiling flat no B-102	921.25	sft	39.00	35929	
		Plain Gypsum Ceiling	908.00	sft	34.00	30872	
		Total Amount				66801	
		GST 18 %				12024	
							78825
		Amount in words Seventy Eight Thousand Eight Hundred and Twenty Five rupees only					

MEASUREMENT SHEET

Company Name: MPPPL Approved

Project: May Flower Patinum

Work Description: Designer False Ceiling Work at B-102

Name of the Contractor: Yousuf Ali

Prepared By: K. Narendra Reddy

Date: 24-10-2020

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Designer False Ceiling Work at B-102									
1	Flat No. 105	Drawing	17.00	11.00	1.00	1.00	187.00	sft	
		Vertical	120.00	1.00	1.00	1.00	120.00	Rft	
		Passage	19.00	4.50	1.00	1.00	85.50	sft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Dining	11.50	11.00	1.00	1.00	126.50	sft	
		vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Living	11.50	11.50	1.00	1.00	132.25	sft	
		vertical	80.00	1.00	1.00	1.00	80.00	Rft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Sit Out	12.00	5.00	1.00	1.00	60.00	sft	
		vertical	26.00	1.00	1.00	1.00	26.00	Rft	
		Total Designer Area							921
Plain False Ceiling Work at B-102									
		Master Bed Room	12.00	11.50	1.00	1.00	138.00	sft	
		Cut out	10.00	1.00	1.00	4.00	40.00	sft	
		Cut out	5.50	2.00	1.00	1.00	11.00	sft	
		Dressing	6.00	5.00	1.00	1.00	30.00	sft	
		Bedroom 1	12.00	10.50	1.00	1.00	126.00	sft	
		Cut out	10.00	1.00	1.00	2.00	20.00	sft	
		Cut out	9.00	1.00	1.00	2.00	18.00	sft	
		Cut out	5.50	2.00	1.00	1.00	11.00	sft	
		Guest Bed Room	11.00	10.50	1.00	1.00	115.50	sft	
		Cut out	9.00	1.00	1.00	4.00	36.00	sft	
		Cut out	5.50	2.00	1.00	1.00	11.00	sft	

