


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		401		Date - site bills Register		23/10/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Kailash Pandey (Turnkey)					
Nature of work		Civil work (Turnkey)					
Work done		From Date		To Date			
		9/9/2020		15/10/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
<u>Internal Plastering</u>							
1.	A-601	1500 sft	70/-	sft	1,05,000 = 0		
2.	A-602	1500 sft	70/-	sft	1,05,000 = 0		
3.	A-603	1500 sft	70/-	sft	1,05,000 = 0		
4.	A-604	1500 sft	70/-	sft	1,05,000 = 0		
5.	A-605	1500 sft	70/-	sft	1,05,000 = 0		
6.	Bank work						
7.	A-708	1800 sft	126/-	sft	2,26,800 = 0		
8.	Total				7,51,800 = 0		
9.	AST 18%				1,35,324 = 0		
10.							
11.	Total:				8,87,124 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR SIGN: 2 KAILASH PANDHEY

ESTIMATE SHEET

Company Name:		MPP							Approved	
Project:		May Flower Patinum								
Work Description:		Plastering Flat nos A-601 to A-608, B/W A-708								
Name of the Contractor		Kailash Pandey								
Prepared By		K. Narendar Reddy								
Date:		23-10-2020								
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total		
1	Plastering Flat nos A-601 to A-608, B/W A-708	Plastering for A-601	1,500.00	sft	25% of 280	70.00	105000			
		Internal Plastering					18900	123900		
		GST 18%								
		Plastering for A-602	1,500.00	sft	25% of 280	70.00	105000			
		GST 18%					18900	123900		
		Plastering for A-603	1,500.00	sft	25% of 280	70.00	105000			
		GST 18%					18900	123900		
		Plastering for A-604	1,500.00	sft	25% of 280	70.00	105000			
		GST 18%					18900	123900		
		Plastering for A-605	1,500.00	sft	25% of 280	70.00	105000			
		GST 18%					18900	123900		
		Brickwork for A-708	1,800.00	sft	45% of 280	126.00	226800			
		GST 18%					40824	267624		
		Total Amount							887124	
		Amount in words- Eight Lakhs Eighty Seven Thousand One Hundred and Twenty Four rupees only								

