


Construction division.
Advice for giving credit to contractors/suppliers

Sl. No. - site bills register		406		Date - site bills Register		29/10/2020	
Company Name:		MPL		Site:		Hayflower plot	
Name of Contractor		P. Laxmi					
Nature of work		Shetty / Sarbadiya / Community work					
Work done		From Date		2/10/20		To Date	
						26/10/20.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Chalk Barent - ①	2052	35.00	sq	71820.00		
2.	R/W well						
3.	Expansion of Chm	769.50	35.00	sq	26932.50		
4.	Shelby beams Rec	1924.69	34.00	sq	65439.46		
5.							
6.	Salt East Compound						
7.	Wall beam and	536.25	35.00	sq	18768.00		
8.	Chm	324.00	35.00	sq	11340.00		
9.							
10.							
11.	Total:				194300.71		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign! = P. Laxmi

ESTIMATE SHEET							
Topic:	C -block-Basement-1 East side Revised Retaining wall, col's & slab Rcc work				Prepared by:	sobhanbabu	
company:	Mppl				Date:	29-Oct-20	
Project:	May Flower Platinum						
Contractor Name:	Polam Laxmi.						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	C -block-Basement-1 East side Revised Retaining wall, col's & slab Rcc work						
1	Epanion joint col's&RAW wall col's		769.50	sft	35.00	26932.50	
2	Retaining wall		2052.00	sft	35.00	71820.00	
3	slab&Beams Rcc work		1924.69	sft	34.00	65439.46	
4	South east compound wall beam & column's Rcc work.						
	compound wall beam		536.25	sft	35.00	18768.75	
	compound wall column's (9"x9")		324.00	sft	35.00	11340.00	
	Amount in words :- One lakh ninety four Thousand three Hundred only					Total Amount	194300.71

MEASUREMENT SHEET							Prepared by:	sobhanbabu	
Topic:	C -block-Basement-1 East side Revised Retaining wall col's & slab Rcc work						Date:	29-Oct-20	
company:	Mppl								
Project:	May Flower Platinum								
Contractor Name:	Polam Laxmi.								
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head
1	C -block-Basement-1 East side Revised Retaining wall col's & slab Rcc work	Epartion joint col's&RW wall col's	4.50	1.00	9.00	9	364.50	sft	
		B to j grds CB1(12"x15")	5.00	1.00	9.00	9	405.00	sft	769.50
		CB3(12"x18")							
2	Retaining wall	Retaining wall Rcc work	114.00	1.00	9.00	2	2052.00	sft	2052.00
		B to j grds							
3	slab&Beams Rcc work	slab	87.75	15.75	1.00	1	1382.06	sft	
		B to j grds	14.75	2.25	1.00	2	66.38	sft	
		Beams B1	14.75	2.50	1.00	7	258.13	sft	
		B2	76.00	2.50	1.00	1	190.00	sft	
		B3	11.25	2.50	1.00	1	28.13	sft	1924.69
		B4							
4	South east compound wall beam &column's Rcc work.	compound wall beam	165.00	3.25	1.00	1	536.25	sft	536.25
		compound wall column's (9"x9")	3.00	1.00	6.00	18	324.00	sft	324.00

Bill for Equipment Allowance

Polam Laxmi.
Maruthi colony, chakripuram.
Hyderabad

Date:29.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: C -block-Basement-1 East side Revised Retaining wall,col's& slab Rcc work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:C -block-Basement-1 East side Revised Retaining wall,col's&slab Rcc work. Total amount =Rs.1,94,300=00 Work done from date : 02.09.2020 to 26.09.2020	Rs.1,55,440=00

Amount in words : One Lakh fifty five Thousand four hundrad and fourty only

Sign: _____

Bill for Labour charges
Polam Laxmi.
Maruthi colony, chakripuram.
Hyderabad.

Date:29.10.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work : C -block-Basement-1 East side Revised Retaining wall,col's& slab Rcc work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done.C -block-Basement-1 East side Revised Retaininng wall,col's&Slab Rcc work. Total amount =Rs.1,94,300=00 Work done from date : 02.10.2020 to 26.10.2020	Rs. 38,860=00

Amount in words: Thirty eight Thousand eight hundrad and sixty only .

Sign: _____