


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		407		Date - site bills Register		27/10/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor YOUSUF ALI							
Nature of work FALSE ceiling work							
Work done		From Date		27/10/2020		To Date	
						26/10/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
False ceiling work							
1.	A-407 - Design gypsum ceiling	1075 Sft	39/-	Sft	41925 = 10		
2.	Plan gypsum ceiling	436 Sft	35/-	Sft	14,824 = 10		
3.	A-408 - Design gypsum ceiling	1075 Sft	39/-	Sft	41925 = 10		
4.	Plan gypsum ceiling	436 Sft	35/-	Sft	14,824 = 10		
5.	B-405 - Design gypsum ceiling	1075 Sft	39/-	Sft	41925 = 10		
6.		436 Sft	35/-	Sft	14,824 = 10		
7.	Total				1,70,247 = 10		
8.	AST				30,644 = 10		
9.							
10.							
11.	Total:				2,00,891 = 10		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		69545		PO/WO date:		11/8/2020	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: YOUSUF ALI

ESTIMATE SHEET									
Company Name:	MPPL			Approved					
Project:	May Flower Patinum								
Work Description:	Designer And Plain ceiling False Ceiling Work at A-407,A-408, B-405-Luxury Flats								
Name of the Contractor	Yousuf Ali								
Prepared By	K. Narender Reddy								
Date:	29-10-2020								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Designer false ceiling	Designer And Plain ceiling False Ceiling Work at A-407,A-408, B-405-Luxury Flats	1,075.00	sft	39.00	41,925.00	66964		
		Designer Gypsum ceiling flat no A-407	436.00	sft	34.00	14,824.00			
		Plain false ceiling							
		GST				10,214.82			
	Total					66964			
2	Designer false ceiling	Designer Gypsum ceiling flat no A-408	1,075.00	sft	39.00	41,925.00	66964		
		Plain false ceiling	436.00	sft	34.00	14,824.00			
		GST				10,214.82			
		Total				66964			
3	Designer false ceiling	Designer Gypsum ceiling flat no B-405	1,075.00	sft	39.00	41,925.00	66964		
		Plain false ceiling	436.00	sft	34.00	14,824.00			
		GST				10,214.82			
		Total				66964			
	Total					200891			
Amount in words Two Lakhs Eight Hundred and Ninety One rupees only									

MEASUREMENT SHEET									
Company Name:		MPPPL		Approved					
Project:		May Flower Patinum							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-407, A-408, B-405- Luxury Flats							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narendra Reddy							
Date:		29-10-2020							
S No.	Item Head	Item Description	Length	Width	Height	D	E=AXBxCxD	F	G=Sum of E
Designer And Plain ceiling False Ceiling Work at A-407, A-408, B-405- Luxury Flats									
1	Flat No. A-407	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Vertical	75.00	1.00	1.00	1.00	75 Rft		148
		Living	17.00	11.00	1.00	1.00	187 sft		
		Vertical	226.00	1.00	1.00	1.00	226 Rft		
		Rafters	36.00	1.00	1.00	1.00	36 Rft		449
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Cut out	4.00	1.50	1.00	1.00	6 sft		
		Vertical	82.00	1.00	1.00	1.00	82 Rft		
		Rafters	24.00	1.00	1.00	1.00	24 Rft		192
		Total Design Area							1075
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Plane Ceiling Area							436
2	Flat No. A-408	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286
		Passage	14.50	5.00	1.00	1.00	73 sft		
		Vertical	75.00	1.00	1.00	1.00	75 Rft		

	Living	17.00	11.00	1.00	1.00		187 sft		148
	Vertical	226.00	1.00	1.00	1.00		226 Rft		
	Rafters	36.00	1.00	1.00	1.00		36 Rft		449
	Dining	9.75	8.25	1.00	1.00		80 sft		
	Cut out	4.00	1.50	1.00	1.00		6 sft		
	Vertical	82.00	1.00	1.00	1.00		82 Rft		
	Rafters	24.00	1.00	1.00	1.00		24 Rft		192
	Total Design Area								1075
	Master Bed Room	12.25	11.50	1.00	1.00		141 sft		
	Dressing	5.50	5.00	1.00	1.00		28 sft		
	Children Bed Room	12.00	9.75	1.00	1.00		117 sft		
	Guest Bed Room	12.00	11.00	1.00	1.00		132 sft		
	Puja	4.75	4.00	1.00	1.00		19 sft		
	Total Plane Ceiling Area								436
3	Flat No. B-405								
	Drawing	14.25	10.75	1.00	1.00		153 sft		
	Cut out	5.50	2.25	1.00	1.00		12 sft		
	Vertical	120.00	1.00	1.00	1.00		120 Rft		286
	Passage	14.50	5.00	1.00	1.00		73 sft		
	Vertical	75.00	1.00	1.00	1.00		75 Rft		148
	Living	17.00	11.00	1.00	1.00		187 sft		
	Vertical	226.00	1.00	1.00	1.00		226 Rft		
	Rafters	36.00	1.00	1.00	1.00		36 Rft		449
	Dining	9.75	8.25	1.00	1.00		80 sft		
	Cut out	4.00	1.50	1.00	1.00		6 sft		
	Vertical	82.00	1.00	1.00	1.00		82 Rft		
	Rafters	24.00	1.00	1.00	1.00		24 Rft		192
	Total Design Area								1075
	Master Bed Room	12.25	11.50	1.00	1.00		141 sft		
	Dressing	5.50	5.00	1.00	1.00		28 sft		
	Children Bed Room	12.00	9.75	1.00	1.00		117 sft		
	Guest Bed Room	12.00	11.00	1.00	1.00		132 sft		
	Puja	4.75	4.00	1.00	1.00		19 sft		
	Total Plane Ceiling Area								436