


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		411	Date - site bills Register		3/11/2020		
Company Name:		MPPPL	Site:		Hayflower platinum		
Name of Contractor		B. Naresh					
Nature of work		Shetty/Barbedj/Condy: Col-7 Bape blues.					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Bape blues 4th	7278.25	46.20	sqft	336278.25		
2.	floor Col-7						
3.	shetty/barbedj						
4.	and Condy work						
5.	lift shaft walls	840.00	46.20	sqft	38808.00		
6.	stair Cases	1077.50	46.20	sqft	49780.50		
7.							
8.							
9.							
10.							
11.	Total:				4,24,866.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: B. Naresh

MEASUREMENT SHEET

Topic: B&C Blocks column's-7 shuttering , barbending and concreting work.

Prepared by:

sobhanbabu

company: Mpppl

Date:

03-Nov-20

Project: May Flower Platinum

Contractor Name: B.Naresh.

S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head
1	Column's								
	Bgrid 22	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 23	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft	
	Bgrid 24	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Bgrid 25	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 26	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 27	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Bgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Cgrid 22	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Cgrid 23	C8 9"X36"	7.50	1.00	9.00	1	67.50	Sft	
	Cgrid 24,25,26	C4 9"X30"	6.50	1.00	9.00	3	175.50	Sft	
	Cgrid 27	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Cgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Dgrid 22	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Dgrid 23	C7 12"X30"	7.25	1.00	9.00	1	65.25	Sft	
	Dgrid 24	C6 12X"36"	8.00	1.00	9.00	1	72.00	Sft	
		C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
		C3 9"X27"	5.00	1.00	9.00	1	45.00	Sft	
	Egrid 25	C3 9"X27"	5.00	1.00	9.00	1	45.00	Sft	
	Egrid 26	C8 9"X36"	7.50	1.00	9.00	1	67.50	Sft	
	Dgrid 28	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Egrid 28	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	

	Fgrid 21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Fgrid 22	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft	
	Fgrid 25	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Fgrid 26,27	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
	Fgrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Ggrid 15, 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
		CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft	
	Ggrid 17	C7 12"X30"	7.25	1.00	9.00	1	65.25	Sft	
	Ggrid 19	C7 12"X30"	7.25	1.00	9.00	1	65.25	Sft	
	Ggrid 20	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Ggrid 21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Ggrid 22,23	C8 9"X36"	7.50	1.00	9.00	2	135.00	Sft	
	Ggrid 24,27	C3 9"X27"	5.00	1.00	9.00	2	90.00	Sft	
	Ggrid 26	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Ggrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Hgrid 21	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Hgrid 25	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Igrid 15, 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft	
	Igrid 17	C8 9"X36"	7.50	1.00	9.00	2	135.00	Sft	
		CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft	
	I, Jgrid 18, 19	C3 9"X27"	6.00	1.00	9.00	2	108.00	Sft	
		C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft	
		C6 12"X36"	8.00	1.00	9.00	1	72.00	Sft	
	Igrid 20	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Igrid 21	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
	Igrid 22	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
		C2 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Igrid 23	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft	
	Igrid 24	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft	
		C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft	
	Igrid 25	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft	
	Hgrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft	

Jgrid 15,16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
	CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft
Jgrid 17	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
Jgrid 20	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Jgrid 21	C3 9"X27"	6.00	1.00	9.00	2	108.00	Sft
Jgrid 23	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
Jgrid 24	C3 9"X27"	6.00	1.00	9.00	2	108.00	Sft
Jgrid 27	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Igrid 28	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Jgrid 26	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
Kgrid 16	C1 9"X24"	5.50	1.00	9.00	2	99.00	Sft
	CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft
Kgrid 17	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
Kgrid 19	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft
Kgrid 20	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
Kgrid 21	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
Kgrid 22	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Kgrid 23	C5 9"X33"	7.00	1.00	9.00	1	63.00	Sft
Kgrid 23'	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Kgrid 24	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
Kgrid 25	C2 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	C8 9"X36"	7.50	1.00	9.00	2	135.00	Sft
	C4 9"X30"	6.50	1.00	9.00	1	58.50	Sft
Lyrid 26	C1 9"X24"	5.50	1.00	9.00	1	49.50	Sft
	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft
	CB2 12"X15"	4.50	1.00	9.00	1	40.50	Sft
Lyrid 15,16		6.00	1.00	9.00	1	63.00	Sft
	C7 12"X30"	7.00	1.00	9.00	1	63.00	Sft
Lyrid 18	C3 9"X27"	6.00	1.00	9.00	1	54.00	Sft
Lyrid 19		6.00	1.00	9.00	1	54.00	Sft
Lyrid 20	C8 9"X36"	7.50	1.00	9.00	1	67.50	Sft

Bill for Equipment Allowance

B.Naresh.
Maruthi colony, chakripuram.
Hyderabad

Date : 03.11.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks-4th floor col-07 shuttering ,bar bending & concreting work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:B&C blocks- 4th floor col-07shuttering ,bar bending & concreting Work. Total amount =Rs.4,24,866=00 Work done from date : 23.10.2020 to 03.11.2020	Rs.3,39,892=00

Amount in words : Three Lakhs thirty nine Thousand eight hundrad and ninty two only

Sign: _____

Bill for Labour charges
B.Naresh.
Maruthi colony, chakripuram.
Hyderabad.

Date:03.11.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C blocks-4th floor col-07 shuttering ,bar bending & concreting work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:B&C blocks- 4th floor col-07shuttering ,bar bending & concreting Work. Total amount =Rs.4,24,866=00 Work done from date : 23.10.2020 to 03.11.2020	Rs. 84,973=00

Amount in words : Eighty four Thousand nine hundred and seventy three only .

Sign: _____