


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		72		Date - site bills Register		04/11/2020	
Company Name:		Gyre		Site:		Inneapolis	
Name of Contractor		K. Ravinder					
Nature of work		plumbing					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation for	950	8.00	cf	7,600-00		
2.	laying						
3.	laying of 1 1/4"	290	10.00	Mts	2,900-00		
4.							
5.	pump fitting	1.0	1000.00	NO	1,000-00		
6.							
7.	Gate valve fixing	14	65.00	NO'S	910-00		
8.							
9.	Add	20%.			2,482-00		
10.							
11.	Total:				14,892-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04-11-2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:

Company Name: GVRC
 Project Name: Innopolis
 Contractor Name: K.Ravinder
 Work Description: Laying of HDPE pipeline at MRGV site
 Prepared By: B.Mallikarjun
 Date: 04-11-2020

Approved by: G.Venkatesh

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Excavation for laying of 11/4" HDPE pipeline from NorthWest corner to labour quarters		950.00	1.00	1.00	1.00	950.00	Cft	
2	Laying of 11/4" HDPE pipeline from NorthWest corner to labour quarters		290.00	1.00	1.00	1.00	290.00	Mts	
3	Pump fitting with NRV		1.00	1.00	1.00	1.00	1.00	No	
4	Gate Valve fixing		1.00	1.00	1.00	14.00	14.00	No's	

ESTIMATE SHEET:

Company Name: GVRC
 Project Name: Innopolis
 Contractor Name: K.Ravinder
 Work Description: Laying of HDPE pipeline at MRGV site
 Prepared By: B.Mallikarjun
 Date: 04-11-2020

Approved by: G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1		Excavation for laying of 11/4" HDPE pipeline from NorthWest corner to labour quarters	950.00	Cft	8.00	7,600.00	
2		Laying of 11/4" HDPE pipeline from NorthWest corner to labour quarters	290.00	Mts	10.00	2,900.00	
3		Pump fitting with NRV	1.00	No	1000.00	1,000.00	
4		Gate Valve fixing	14.00	No's	65.00	910.00	
		Total					12,410.00
		Add 20% as site is very far					2,482.00
		Grand Total:					14,892.00

Bill for Labour Charges

K.Ravinder,
Lalgadi Malakpet,
Shamirpet Mandal.

Date: 04-11-20.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Plumbing.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Excavation and laying of 11/4" HDPE pipeline from North-west corner to labour quarters at MRGV Site Total Amount = Rs: 14,892/-	Rs: 5,956/-

Amount in words: Five Thousand Nine Hundred and Fifty Six Rupees only.

Sign: _____

Bill for Equipment Allowance

K.Ravinder,
Lalgadi Malakpet,
Shamirpet Mandal.

Date: 04-11-20.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Plumbing.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Excavation and laying of 11/4" HDPE pipeline from North-west corner to labour quarters at MRGV Site Total Amount = Rs: 14,892/-	Rs: 5,474 /-

Amount in words: Five Thousand Four Hundred and Seventy Four Rupees only.

Sign: _____