


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		418		Date - site bills Register		9/11/2020	
Company Name:		MAPL		Site:		Mayflower platinum	
Name of Contractor M. Raju Kumar							
Nature of work Excavation / Durbij / Leveling							
Work done		From Date		To Date			
		23/10/20		4/11/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	T.A. lot footing	1853.13	7.00	cft	12,971.90		
2.	Excavation	1853.13	7.00	cft	12,971.90		
3.	Durbij / Leveling	1853.13	7.00	cft	12,971.91		
4.	wp.						
5.	(E.g., G4, G4 to					/	
6.	E.g., G18, G18 gch)						
7.							
8.							
9.							
10.							
11.	Total:				38,915.71		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: 2 M. Raju Kumar

ESTIMATE SHEET									
Topic:	Toilet footingsExcavation, dressing and levelling work					Prepared by:	sobhanbabu		
company:	Mppi					Date:	09.11.20		
Project:	May Flower Platinum								
Contractor Name:	M.Rajiu kumar.								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Toilet footingsExcavation, dressing and levelling work	E4 to E 18 grid Footings	1853.13	cft	7.00	12971.91			
		G4 to G 18 grid Footings	1853.13	cft	7.00	12971.91			
		14 to 118 grid Footings	1853.13	cft	7.00	12971.91			
						Total Amount	38915.73		
	Amount in words :- Thirty eight Thousand nine Hundred and fifteen only								

MEASUREMENT SHEET

Topic:	Tot-let footingsExcavation, dressing and levelling work						Prepared by:	sobhanbabu	
company:	Mppi						Date:	09.11.20	
Project:	May Flower Platinum								
Contractor Name:	M.Raiu kumar.								
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
1	Tot-let footingsExcavation, dressing and levelling work								
		E4 to E18 grid Footings	148.25	10.00	1.25	1	1853.13	Cft	
		G4 to G18 grid Footings	148.25	10.00	1.25	1	1853.13	Cft	
		I4 to I18 grid Footings	148.25	10.00	1.25	1	1853.13	Cft	
									5559.38
							Total Area in CFT		5559.38

Bill for Labour charges
M.Rajkumar.
Mallapur.
Hyderabad.

Date:09.11.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: Tot-let footingsExcavation,dressing and levelling work

Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Tot-let dressing and levelling work Total amount =Rs.38,915=00 Work done from date : 25.10.2020 to 04.11.2020	Rs. 15,566=00

Amount in words : Fifteen Thousand five hundrad and sixty six Rupees only .

Sign: _____

Bill for Equipments

M.Rajkumar.
Mallapur.
Hyderabad.

Date: 04.11.2020

In favor of: MPL

Project / Site: MFP

Location: 82/1. Mallapur

Type of Work: Tot-let footings Excavation, dressing and levelling work

Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Tot-let dressing and levelling work Total amount =Rs.38,915=00 Work done from date : 25.10.2020 to 04.11.2020	Rs. 15,566=00

Amount in words : Fifteen Thousand five hundred and sixty six only .

Sign: _____

Bill for consumables

M.Raj kumar.
Mallapur.
Hyderabad.

Date: 04.11.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tot-let footings Excavation, dressing and levelling work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tot-let dressing and levelling work Total amount =Rs.38,915=00 Work done from date : 25.10.2020 to 04.11.2020	Rs. 7,783=00

Amount in words : Seven Thousand seven hundred and eighty threes Rupees only

Sign: _____