


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		420		Date - site bills Register		09/11/2020	
Company Name:		MPPL		Site:		May Flower Plot	
Name of Contractor		M. DHARMA RAO (Turnkey)					
Nature of work		Civil work (Turnkey)					
Work done		From Date		12/10/2020		To Date	
						5/11/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-701.	1500	70/-	Sft	1,05,000 = 00		
2.	B-705	1800	70/-	Sft	1,26,000 = 00		
3.	club house 6th	1820	70/-	Sft	1,27,400 = 00		
4.	club house 7th	1820	70/-	Sft	1,27,400 = 00		
5.	Total				4,85,800 = 00		
6.	AST				87,444 = 00		
7.							
8.							
9.							
10.							
11.	Total:				5,73,244 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor's Sign - N. DHARMARAO

ESTIMATE SHEET

Company Name:

MPTL

Project:

May Flower Patinum

Work Description:

Plastering Club House 6th & 7th Floor B-701, B-705

Name of the Contractor

N. Dharmrao

Prepared By

K. Narendra Reddy

Date:

09-11-2020

S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total	Approved
	Plastering Club House 6th & 7th Floor B-701, B-705								
1	Plastering- B-701, B-705	Plastering for B-701 - 1500 sft GST 18%	1500	sft	25% of 280	70	105000 18900	123900	
		Plastering for B-705 - 1800 sft GST 18%	1800	sft	25% of 280	70	126000 22680	148680	
2	Plastering for Club House 6th & 7th Floor	Plastering for Club House 6th floor - 1820 sft GST 18%	1820	sft	25% of 280	70	127400 22932	150332	
		Plastering for Club House 7th floor - 1820 sft GST 18%	1820	sft	25% of 280	70	127400 22932	150332	
Amount in words Five Lakhs Seventy Three Thousand Two Hundred and Fourty Four rupees only									
								573244	

