


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		378	Date - site bills Register		06/10/2020		
Company Name:		MPL	Site:		MFP		
Name of Contractor		KAILASH PANDEY					
Nature of work		CIVIL WORK					
Work done		From Date	5/09/2020	To Date	28/09/2020.		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Labour quarters brickwork	2,826	10/-	sqft	28,260/-		
2.	Interlocking brickwork	120	15/-	sqft	1800/-		
3.	Shed roof flooring	2631	7/-	sqft	18,417/-		
4.	Kala finishing of flooring	135	12/-	sqft	1,620/-		
5.	Down frame fixing	20	140/-	no's	2,800/-		
6.	Ventilator fixing	3	100/-	no's	300/-		
7.			Total :-		<u>53197</u>		
8.							
9.	Get-15%	1	11/-	no's	9,575.46		
10.							
11.	Total:				62,772/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/10/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: KAILASH PANDEY

ESTIMATE SHEET

Company Name:		MPPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Labour Quarters Brickwork at north side							
Name of the Contractor		Kailash Pandey							
Prepared By		K. Narender Reddy							
Date:		06-10-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	Duct centring and concreting; Brick work at HT pole								
1	Brickwork	Labour Quarters Brickwork at north side	2,826.00	sft	10.00	28,260.00			
2	Interlocking Brickwork	Interlocking Brickwork	120.00	sft	15.00	1,800.00			
3	Shahbad Flooring	Shahbad Flooring	2,631.00	sft	7.00	18,417.00			
4	Kalai Finishing flooring	Kalai Finishing flooring	135.00	sft	12.00	1,620.00			
4	Door Frame Fixing	Door Frame Fixing	20.00	nos	140.00	2,800.00			
5	Ventilator Fixing	ventilator Fixing	3.00	nos	100.00	300.00	53197		
		GST 18%	1.00	nos	1.00	9,575.46	62772		
		Total							
Amount in words Sixty Two Thousand Seven Hundred and Seventy Two Rupees only									

MEASUREMENT SHEET

Company Name:		MPPPL		Approved					
Project:		May Flower Pathnam							
Work Description:		Labour Quarters Brickwork at north side							
Name of the Contractor		Kailash Pandey							
Prepared By:		K. Narendar Reddy							
Date:		06-10-2020							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
1	Labour Quarters Brickwork at north side	Labour Quarters Brickwork at north side	16.50	1.00	8.00	2.00	264	sft	
			12.00	1.00	8.00	2.00	192	sft	
			14.50	1.00	8.00	2.00	232	sft	
			12.00	1.00	8.00	2.00	192	sft	
			11.00	1.00	8.00	9.00	792	sft	
		Toilet	20.00	1.00	8.00	9.00	864	sft	
		Basement Brickwork	20.00	1.00	8.00	2.00	320	sft	
			85.00	1.00	2.00	1.00	170	sft	
		Deductions Doors							3026
		Doors Deductions	5.00	1.00	2.00	20.00	200	sft	200
		Total Brickwork							2826
2	Interlocking Brickwork	Interlocking Brickwork	5.00	1.00	4.00	6.00	120	sft	
3	Shahbad Flooring	Shahbad Flooring	15.00	1.00	12.00	3.00	540	sft	120
			11.00	1.00	12.00	5.00	660	sft	
			11.00	1.00	11.00	8.00	968	sft	
			85.00	1.00	4.50	1.00	383	sft	
			10.00	1.00	8.00	1.00	80	sft	
		Toilet Kalai Flooring	4.50	4.50	1.00	4.00	81	sft	2631
			6.00	9.00	1.00	1.00	54	sft	
4	Door Frame Fixing	Door Frame Fixing	1.00	1.00	1.00	20.00	20	nos	
5	Ventilator Fixing	ventilator Fixing	1.00	1.00	1.00	3.00	3	nos	135.00

Bill for Consumables

Kailash Pandey

Dammaiguda

Hyderabad

Date:06-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Labour Quarters Brickwork, shahbad flooring at north side
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Labour Quarters Brickwork, shahbad flooring at north side Total amount =Rs.62,772=00 Work done from date : 05-09-2020 to 28-09-2020	Rs. 12,554=00

Amount in words: Twelve Thousand Five Hundred and Fifty Four rupees only

Sign: _____

Bill for Equipment Allowance
Kailash Pandey
Dammaiguda
Hyderabad

Date:06-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Labour Quarters Brickwork, shahbad flooring at north side
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done : Labour Quarters Brickwork, shahbad flooring at north sidee Total amount =Rs.62,772=00 Work done from date : 05-09-2020 to 28-09-2020	Rs. 25,109=00

Amount in words: Twenty Five Thousand One Hundred and Nine rupees only

Sign: _____

Bill for Labour charges
Kailash Pandey
Dammaiguda
Hyderabad

Date:06-10-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Labour Quarters Brickwork, shahbad flooring at north side
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Labour Quarters Brickwork, shahbad flooring at north sidee Total amount =Rs.62,772=00 Work done from date : 05-09-2020 to 28-09-2020	Rs. 25,109=00

Amount in words: Twenty Five Thousand One Hundred and Nine rupees only

Sign: _____