


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		432		Date - site bills Register		17/11/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Abdul Qadeer					
Nature of work		False ceiling					
Work done		From Date		To Date			
		15/7/2020		10/11/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-301 - Design Ceiling	801	39/-	sft	31,239 = R		
2.	(Gypsum) Plain Ceiling	445	34/-	sft	15,130 = R		
3.	A-303 - Design Ceiling	801	39/-	sft	31,239 = R		
4.	(Gypsum) Plain Ceiling	445	34/-	sft	15,130 = R		
5.	A-305 - Design Ceiling	801	39/-	sft	31,239 = R		
6.	(Gypsum) Plain Ceiling	445	34/-	sft	15,130 = R		
7.	Total				1,39,107 = R		
8.	GST 18%				25,039 = R		
9.							
10.							
11.	Total:				1,64,146 = R		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		68702		PO/WO date:		07/07/2020	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: 2 ABDUL QADEER

ESTIMATE SHEET									
Company Name:		MPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-301, A-303, A-305-Luxury Flats							
Name of the Contractor		Abdul Qadeer							
Prepared By		K. Narendra Reddy							
Date:		17-11-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Designer false ceiling	Designer And Plain ceiling False Ceiling Work at A-301, A-303, A-305-Luxury Flats	801.00	sft	39.00	31,239.00			
		Designer Gypsum ceiling flat no A-301	445.00	sft	34.00	15,130.00			
		Plain false ceiling							
		GST					8,346.42		46369
	Total						54715		
2	Designer false ceiling	Designer Gypsum ceiling flat no A-303	801.00	sft	39.00	31,239.00			
		Plain false ceiling	445.00	sft	34.00	15,130.00			
		GST					8,346.42		46369
		Total						54715	
3	Designer false ceiling	Designer Gypsum ceiling flat no A-305	801.00	sft	39.00	31,239.00			
		Plain false ceiling	445.00	sft	34.00	15,130.00			
		GST					8,346.42		46369
		Total						54715	
	Total						164146		
Amount in words - One Lakh Sixty Four Thousand One Hundred and Fourty Six rupees only									

MEASUREMENT SHEET										
Company Name:		MPPJ			Approved					
Project:		May Flower Patinum								
Work Description:		Designer And Plain ceiling False Ceiling Work at A-301, A-303, A-305-Luxury Flats								
Name of the Contractor		Abdul Qadeer								
Prepared By		K. Narendar Reddy								
Date:		17-11-2020								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	Flat No. A-301	Designer And Plain ceiling False Ceiling Work at A-301, A-303, A-305-Luxury Flats								
		Drawing	12.25	11.00	1.00	1.00	135 sft			
		Vertical	132.00	1.00	1.00	1.00	132 Rft		267	
		Dining	16.50	10.00	1.00	1.00	165 sft			
		Cut out	7.00	1.50	1.00	1.00	11 sft			
		vertical	177.00	1.00	1.00	1.00	177 Rft			
		Rafters	129.00	1.00	1.00	1.00	129 Rft			
		passage	12.00	4.00	1.00	1.00	48 sft			
		cut out	3.50	1.25	1.00	1.00	4 sft		534	
		Total Designer Area							801	
		Master Bed Room	13.50	12.00	1.00	1.00	162 sft			
		Dressing	9.00	5.00	1.00	1.00	45 sft		207	
		Children Bed Room	12.00	10.50	1.00	1.00	126 sft			
		Guest Bed Room	10.50	10.00	1.00	1.00	105 sft		126	
		cut out	4.50	1.50	1.00	1.00	7 sft			
		Total Plain Ceiling area							112	
		Total Plain Ceiling area							445	
2	Flat No. A-303	Designer And Plain ceiling False Ceiling Work at A-301, A-303, A-305-Luxury Flats								
		Drawing	12.25	11.00	1.00	1.00	135 sft			
		Vertical	132.00	1.00	1.00	1.00	132 Rft		267	
		Dining	16.50	10.00	1.00	1.00	165 sft			
		Cut out	7.00	1.50	1.00	1.00	11 sft			
		vertical	177.00	1.00	1.00	1.00	177 Rft			
		Rafters	129.00	1.00	1.00	1.00	129 Rft			
		passage	12.00	4.00	1.00	1.00	48 sft			
		cut out	3.50	1.25	1.00	1.00	4 sft		534	
		Total Designer Area							801	

	Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
	Dressing	9.00	5.00	1.00	1.00		45 sft	
								207
	Children Bed Room	12.00	10.50	1.00	1.00		126 sft	
								126
	Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
	cut out	4.50	1.50	1.00	1.00		7 sft	
								112
	Total Plain Ceiling area							445
3	Flat No. A305							
	Drawing	12.25	11.00	1.00	1.00		135 sft	
	Vertical	132.00	1.00	1.00	1.00		132 Rft	
								267
	Dining	16.50	10.00	1.00	1.00		165 sft	
	cut out	7.00	1.50	1.00	1.00		11 sft	
	Vertical	177.00	1.00	1.00	1.00		177 Rft	
	Rafters	129.00	1.00	1.00	1.00		129 Rft	
	passage	12.00	4.00	1.00	1.00		48 sft	
	cut out	3.50	1.25	1.00	1.00		4 sft	
	Total Designer Area							534
								801
	Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
	Dressing	9.00	5.00	1.00	1.00		45 sft	
								207
	Children Bed Room	12.00	10.50	1.00	1.00		126 sft	
								126
	Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
	cut out	4.50	1.50	1.00	1.00		7 sft	
								112
	Total Plain Ceiling area							445