


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		74		Date - site bills Register		19-11-2020	
Company Name:		GVRC		Site:		Innapolis.	
Name of Contractor		D. Shankay.					
Nature of work		centering & rod bending.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	slab-2 Beams	1,875	44	sft	82,520		
2.	slab-2	3,694	44	sft	1,62,529		
3.	column-3	1,140	44	sft	50,167		
4.	staircase-3	143	44	sft	6,278		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				RS:- 3,01,494-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19-11-2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:	GVRC					
Project:	Innopolis					
Work Description:	payment summery of 5600E BLOCK					
Prepared By	G Venkatesh					
Date:	19-11-2020					
SHUTTERING AREAS						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	slab - 2 Beams	1,875	sft	44	82,520
2	5600E	slab - 2	3,694	sft	44	1,62,529
3	5600E	column-3	1,140	sft	44	50,167
4	5600E	staircase-3	143	sft	44	6,278
		Total	6,852	sft		3,01,494

APPROVED BY

 19 NOV 2020
 G. Venkatesh
 Project Manager

Company Name:	GVRC	Electrical block 5600E - part - 4.xlsx
Project:	Innopolis	slab2 with beams
Work Description:	2nd floor Slab & Beams Concrete estimate of 5600E	
Prepared By:	G venkatesh	
Date:	19-11-2020	

Beam Size in mm	230 x 450	230 x 525	300 x 525	300 x 600
Beam Size in inch	9" x 15"	9" x 21"	12" x 21"	12" x 24"
Centering area in sft per rft	3.25	4.25	4.50	5.00
Concrete area in cft per rft	0.94	1.31	1.75	2.00

S no	Floor	Grid No	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Shuttering area in sft	Concreting qty in cft
1	Beam - 1	A	38.87				126	36.44
2	Beam - 1	B	37.39				122	35.06
3	Beam - 1	C	39.36				128	36.90
4	Beam - 1	D	37.39				122	35.06
5	Beam - 1	E	39.36				128	36.90
6	Beam - 1	F	37.39				122	35.06
7	Beam - 1	G	39.36				128	36.90
8	Beam - 1	H	37.39				122	35.06
9	Beam - 1	1	80.92				263	75.86
10	Beam - 2	2		83.13			353	109.11
11	Beam - 1	3	80.92				263	75.86
Subtotal A - Beam							1,875	548

Slab Area								
-----------	--	--	--	--	--	--	--	--

S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction lift in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	Slab perimeter deduction for lift in rft	Net perimeter in rft	Shuttering area in sft	Concrete qty in cft
1	Slab 2	0.5	3,868	487	3,381	271	42	313	3694	1,690
1	Total								3,694	1,690

APPROVED BY

 19 NOV 2020
 G. Venkatesh
 Project Manager

Company Name	GVRC	Electrical block 5600E - part -4.xlsx
Project	Innopolis	Column - 3
Work Description	slab-2,column2 estimate of 5600E	
Prepared By	G Venkatesh	
Date	19-11-2020	

Footings, Pedestals and Columns & slab				Number of footings, pedestals, columns in each grid												Total numbers	Total Shuttering qty	Total concrete qty
S No	Item	Type	Size	Shuttering Qty	Shuttering units	Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H				
1	Column 3	C1	9"x1'6"x12'8"	41	sft	10	3	-	-	-	-	-	-	-	-	3	123	31
2	Column 3	C2	1'x2'x12'8"	54	isft	18	-	2	2	2	2	2	2	3	15	814	267	
3	Column 3	C3	1'3"x2'6"x12'8"	68	isft	28	-	1	-	1	-	1	-	-	3	203	83	
4	Subtotal B- for Col 2			163	sft	56	3	3	2	3	2	3	2	3	21	1,140	381	
5	Staircase		1	143	sft	79	1	-	-	-	-	-	-	-	1	143	79	
6	Subtotal C- for staircase			143	sft	79	1	-	-	-	-	-	-	-	1	143	79	

APPROVED BY

 19 NOV 2020
 G. Venkatesh
 Project Manager