


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	77	Date - site bills Register	20-11-2020
Company Name:	GVRCL	Site:	Innapolis
Name of Contractor	D. Shankar		
Nature of work	centering & rod bending.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	5600 E footings pcc	271	40	sft	10,847	
2.	cd02 on slab-1	4,140	40	sft	45,607	
3.	staircase	428	40	sft	17,122	
4.	slab-1 beams	1,890	40	sft	75,594	
5.	slab-1	3,694	40	sft	1,47,754	
6.						
7.						
8.						
9.						
10.						
11.	Total:				RS: 2,96,922-00	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 20-11-2020	Date:	Date:
Sign: 	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name	GVRC																		
Project	Innopolis																		
Work Description	Footings & columns concrete shuttering estimate of 5600E																		
Prepared By	G Venkatesh																		
Date	04-11-2020																		

Electrical block 5600E - part 3.xlsx
 Footing pcc and Column 2

Footings, Pedestals and Columns & slab				Number of footings, pedestals, columns in each grid												Total numbers	Total Shuttering qty	Total concrete qty
S No	Item	Type	Size	Shuttering Qty	Shuttering units	Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H				
1	Footing PCC	F1	5'5" x 5'5" x 6"	11	sft	14	1	-	-	-	-	-	-	-	2	3	32	43
2	Footing PCC	F2	6'5" x 6'5" x 6"	13	sft	20	2	2	2	2	2	2	2	2	1	15	189	302
3	Footing PCC	F3	8'5" x 8'5" x 6"	17	sft	36	-	1	-	1	-	1	-	-	-	3	50	107
4	Subtotal A- for footings			40	sft	70	3	3	2	3	2	3	2	3	21	271	453	
5	Column 2	C1	9" x 16" x 12'8"	41	sft	10	3	-	-	-	-	-	-	-	-	3	123	31
6	Column 2	C2	1'x2'x12'8"	54	sft	18	-	2	2	2	2	2	2	3	15	814	267	
7	Column 2	C3	1'3" x 2'6" x 12'8"	68	sft	28	-	1	-	1	-	1	-	-	3	203	83	
8	Subtotal B- for Col 2			163	sft	56	3	3	2	3	2	3	2	3	21	1,149	381	
9	Staircase		I	143	sft	79	3	-	-	-	-	-	-	-	3	428	238	
10	Subtotal C- for staircase			143	sft	79	3	-	-	-	-	-	-	-	3	428	238	

APPROVED BY

 20 NOV 2020
G. Venkatesh
 Project Manager

Company Name:		GVRC		Electrical block 5600E - part - 3.xlsx						
Project:		Innopolis		slab1 with beams						
Work Description:		1St floor Slab & Beams Concrete estimate of 5600E								
Prepared By		G venkatesh								
Date:		04-11-2020								
Beam Size in mm		230 x 450	230 x 525	300 x 525	300 x 600					
Beam Size in inch		9" x 15"	9" x 21"	12" x 21"	12" x 24"					
Centering area in sft per rft		3.25	4.25	4.50	5.00					
Concrete area in cft per rft		0.94	1.31	1.75	2.00					
S no	Floor	Grid No	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Shuttering area in sft	Concreting qty in cft		
1	First	A	43.30				141	40.59		
2	First	B	37.39				122	35.06		
3	First	C	39.36				128	36.90		
4	First	D	37.39				122	35.06		
5	First	E	39.36				128	36.90		
6	First	F	37.39				122	35.06		
7	First	G	39.36				128	36.90		
8	First	H	37.39				122	35.06		
9	First	1	80.92				263	75.86		
10	First	2		83.13			353	109.11		
11	First	3	80.92				263	75.86		
Subtotal A - Beam							1,890	552		
Slab Area										
S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction lift in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	Slab perimeter deduction for lift in rft	Net perimeter in rft	Shuttering area in sft	Concrete qty in cft
1	Slab 1	0.5	3,868	487	3,381	271	42	313	3694	1,690
1	Total								3,694	1,690

APPROVED BY

 20 NOV 2020
G. Venkatesh
 Project Manager

Company Name:		GVRC				
Project:		Innopolis				
Work Description:		1St floor Slab & Beams Concrete estimate of 5600E				
Prepared By		G Venkatesh				
Date:		20-11-2020				
SHUTTERING AREAS					801(E)	
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	AMOUNT
1	5600E	footings pcc	271	sft	40	10,847
2	5600E	column2 on slab -1	1,140	sft	40	45,607
3	5601E	staircase	428	sft	40	17,122
4	5600E	slab - 1 Beams	1,890	sft	40	75,594
5	5600E	slab - 1	3,694	sft	40	1,47,754
Total			5,584	sft		2,96,922

APPROVED BY

 20 NOV 2020
 G. Venkatesh
 Project Manager