


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	78	Date - site bills Register	20-11-2020
Company Name:	GURC	Site:	Immopolis
Name of Contractor	D. Shankar		
Nature of work	centering & rod bending.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	5600 E slab-2 beams	1925	44	sft	84,710	
2.	slab-2	3,694	44	sft	1,62,529	
3.	column-3	1,140	44	sft	50,167	
4.	staircase-3	143	44	sft	6,278	
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				RS 3,03,684-00	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 20-11-2020	Date:	Date:
Sign: 	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name	GVRC
Project	Innopolis
Work Description	slab-2 column2 estimate of 5600E
Prepared By	G Venkatesh
Date	19-11-2020

Footings, Pedestals and Columns & slab				Number of footings, pedestals, columns in each grid												Total numbers	Total Shuttering qty	Total concrete qty
S No	Item	Type	Size	Shuttering Qty	Shuttering units	Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H				
1	Column 3	C1	9"x1'6"x12'8"	41	sft	10	3	-	-	-	-	-	-	-	-	3	123	31
2	Column 3	C2	1'x2'x12'8"	54	sft	18	-	2	2	2	2	2	2	3	15	814	267	
3	Column 3	C3	1'3"x2'6"x12'8"	68	sft	28	-	1	-	1	-	1	-	-	3	203	83	
4	Subtotal B- for Col 2			163	sft	56	3	3	2	3	2	3	2	3	21	1,140	381	
5	Staircase			143	sft	79	1	-	-	-	-	-	-	-	1	143	79	
6	Subtotal C- for staircase			143	sft	79	1	-	-	-	-	-	-	-	1	143	79	

APPROVED BY

 20 NOV 2020
 G. Venkatesh
 Project Manager

Company Name:	GVRC	Electrical block 5600E - part - 4.xlsx
Project:	Innopolis	slab2 with beams
Work Description:	2nd floor Slab & Beams Concrete estimate of 5600E	
Prepared By	G venkatesh	
Date:	19-11-2020	

Beam Size in mm	230 x 450	230 x 525	300 x 525	300 x 600
Beam Size in inch	9" x 15"	9" x 21"	12" x 21"	12" x 24"
Centering area in sft per rft	3.25	4.25	4.50	5.00
Concrete area in cft per rft	0.94	1.31	1.75	2.00

S no	Floor	Grid No	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Shuttering area in sft	Concreting qty in cft
1	Second	A	38.87				126	36.44
2	Second	B	37.39				122	35.06
3	Second	C	39.36				128	36.90
4	Second	D	37.39				122	35.06
5	Second	E	39.36				128	36.90
6	Second	F	37.39				122	35.06
7	Second	G	39.36				128	36.90
8	Second	H	37.39				122	35.06
9	Second	I	80.92				263	75.86
10	Second	2		94.84			403	124.48
11	Second	3	80.92				263	75.86
Subtotal A - Beam							1,925	564

S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction lift in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	Slab perimeter deduction for lift in rft	Net perimeter in rft	Shuttering area in sft	Concrete qty in cft
1	Slab 2	0.5	3,868	487	3,381	271	42	313	3,694	1,690
1	Total								3,694	1,690

APPROVED BY

 20 NOV 2020
 G. Venkatesh
 Project Manager

Company Name:	GVRC					
Project:	Innopolis					
Work Description:	2nd floor Slab & Beams Concrete estimate of 5600E					
Prepared By	G Venkatesh					
Date:	19-11-2020					
SHUTTERING AREAS						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	slab - 2 Beams	1,925	sft	44	84,710
2	5600E	slab - 2	3,694	sft	44	1,62,529
3	5600E	column-3	1,140	sft	44	50,167
4	5600E	staircase-3	143	sft	44	6,278
		Total	6,902	sft		3,03,684

APPROVED BY

 20 NOV 2020
 G. Venkatesh
 Project Manager