


Construction division.  
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register		- 133 -		Date - site bills Register		9/11/20	
Company Name:		MR Mallapurup		Site:		GMR	
Name of Contractor		Sree Srinivasa Constructions.					
Nature of work		RCC & Civil works.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	RCC slab-5 (301, 302						
2.	307 & 308 flats)	6640	257.98	sft	17,12,987-00		
3.	RCC Slab-6 (Flat no						
4.	403, 404, 405 & 406	6640	257.98	sft	17,12,987-00		
5.	Brickwork (flat						
6.	no, 101, 108, 207, 208)	6640	122.66	sft	8,14,462-00		
7.	RCC columns - 6						
8.	(Flat no 401, 402, 407,	6640	85.99	sft	5,70,973-00		
9.	408)						
10.	RCC columns - 7 (503	6640	85.99	sft	5,70,973-00		
11.	504, 505, 506) Total:				53,82,382-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 09/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company / Firm :	Modi Realty Mallapur LLP						
Project :	Gulmohar Residency						
Prepared by :	Rajn prasad						
Date :	7/11/2020						
CONTRACTOR NAME : SREE SRINIVASA CONSTRUCTIONS B block							
SNo	description	Flat nos	No of SBUA (area) of flats: 1 flat	Qty in SF	Rate in Rs	Total Amount inRs	
1	Rcc slab - 05	301,302,307 & 308 flats	4	6,640	257.98	1,712,987	
2	Rcc slab - 06	403,404,405 & 406 flats	4	6,640	257.98	1,712,987	
3	Brick work	101, 108, 207 & 208 flats	4	6,640	122.66	814,462	
4	Rcc column-6	401,402,407 & 408 flats	4	6,640	85.99	570,974	
5	Rcc column-7	503,504,505, & 506 flats	4	6,640	85.99	570,974	
Total Rs						5,382,384	
Amount in words : Fifty Three lakhs eighty two thousand two hundred and eighty four Rupees only							
Note : GST 18% amount is added in rates.							

**APPROVED BY**  
  
 PROJECT MANAGER

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Ram prasad				
Date:	10/9/2020				
CONTRACTOR NAME : Sree Srinivas CONSTRUCTIONS B block					
Bills from Column-3					
Sno	description	SBUA (area) of 1 flat	Rate in Rs	GST % in Rs	Total Amount with GST
1	Rcc column	1660	72.88	13.12	85.99
2	Rcc Slab	1660	218.63	39.35	257.98
3	Brickwork	1660	103.95	18.71	122.66
4	Internal plastering	1660	80.85	14.55	95.40
5	External Plastering	1660	34.65	6.24	40.89
6	Finishing stage-3 works	1660	11.55	2.08	13.63
7	Terrace water proofing works	1660	16.50	2.97	19.47
8	Final 2% on completion	1660	11.00	1.98	12.98
			550.00	99.00	649.00

APPROVED BY  
  
 17 NOV 2020  
 PROJECT MANAGER