


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		80	Date - site bills Register		24-11-2020	
Company Name:		KVRCL	Site:		Innapolis	
Name of Contractor		pappu ram				
Nature of work.		Granite work				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	laying of Tan Brown	48	18	sft	864	
2.	laying of steel grey	146	18	sft	2,628	
3.	chamfering	210	25	sft	5,268	
4.	Granite cutting	1.0	450	NO	450	
5.	Holes for platform	3.0	100	NO'S	300	
6.						
7.						
8.						
9.	Add 20%				1,902	
10.						
11.	Total:			RS:-	11,412-00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 24-11-2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:									
Company Name:		GVRC							
Project Name:		Innopolis			Approved by: G.Venkatesh				
Contractor Name:		Pappu ram							
Work Description:		Granite work at New Conference room							
Prepared By:		B.Mallikarjun							
Date:		23-11-2020							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Tan Brown granite	on Conference table	8.00	4.00	1.00	1.00	32.00	Sft	48.00
		side tables	4.00	2.00	1.00	2.00	16.00	Sft	
2	Steel grey granite	Toilet - floor	6.50	5.25	1.00	1.00	34.13	Sft	146.00
		Toilet - slab	5.25	2.00	1.00	1.00	10.50	Sft	
		Toilet - patti	28.25	1.00	1.00	1.00	28.25	Sft	
		Pantry - floor	6.50	5.25	1.00	1.00	34.13	Sft	
		Pantry - slab	6.50	2.00	1.00	1.00	13.00	Sft	
		Pantry - patti	26.00	1.00	1.00	1.00	26.00	Sft	
3	Chamfering for granite with polishing		210.75	1.00	1.00	1.00	210.75	Rft	210.75
4	Granite cutting for sink fitting		1.00	1.00	1.00	1.00	1.00	No	1.00
5	Holes for platform		1.00	1.00	1.00	1.00	3.00	No's	3.00

ESTIMATE SHEET:							
Company Name:		GVRC			Approved by: G.Venkatesh		
Project Name:		Innopolis					
Contractor Name:		Pappu ram					
Work Description:		Granite work at New Conference room					
Prepared By:		B.Mallikarjun					
Date:		23-11-2020					
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Laying of Tan Brown granite		48.00	Sft	18.00	864.00	
2	Laying of Steel grey granite		146.00	Sft	18.00	2,628.00	
3	Chamfering for granite with polishing		210.75	Rft	25.00	5,268.75	
4	Granite cutting for sink fitting		1.00	No	450.00	450.00	
5	Holes for platform		3.00	No's	100.00	300.00	
		Total:					9,510.75
		Add 20% as site is very far					1,902.15
		Grand Total:					11,412.90

Bill for Labour Charges

Pappu ram,
Vallabh nagar, Old Bowenpally,
Hyderabad.

Date: 23.11.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Tiles.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards laying of Tan brown and steel grey granite work at new conference room at 5600S Total Amount = Rs: 11,412/-	Rs: 4,564/-

Amount in words: Four Thousand Five Hundred and Sixty Four Rupees only.

Sign: _____

Bill for Equipment Allowance

Pappu ram,
Vallabh nagar, Old Bowenpally,
Hyderabad.

Date: 23.11.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Tiles.

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards laying of Tan brown and steel grey granite work at new conference room at 5600S Total Amount = Rs: 11,412/-	Rs: 4,564/-

Amount in words: Four Thousand Five Hundred and Sixty Four Rupees only.

Sign: _____

Allowance for Consumables

Pappu ram,
Vallabh nagar, Old Bowenpally,
Hyderabad.

Date: 23.11.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Tiles.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards laying of Tan brown and steel grey granite work at new conference room at 5600S Total Amount = Rs: 11,412/-	Rs: 2,282/-

Amount in words: Two Thousand Two Hundred and Eighty Two Rupees only.

Sign: _____

Allowance for Consumables

Pappu ram,
Vallabh nagar, Old Bowenpally,
Hyderabad.

Date: 23.11.2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Tiles.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards laying of Tan brown and steel grey granite work at new conference room at 5600S Total Amount = Rs: 11,412/-	Rs: 2,282/-

Amount in words: Two Thousand Two Hundred and Eighty Two Rupees only.

Sign: _____