


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		438		Date - site bills Register		25/11/2020	
Company Name:		MPL		Site:		Mayflower pharma	
Name of Contractor N. Rame Krishna Reddy							
Nature of work B'c' Elect wire slab of PVC pipe work							
Work done		From Date		20/11/20		To Date	
						24/11/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B'c' Slabs						
2.	slab-07						
3.	Cto Cpts of B2						
4.	To B4 fts slb						
5.	PVC pipe work						
6.	Cto B4 fts	4.00	2500.00	N/A	10000.00		
7.	Cto B2 B4 fts	4.00	3000.00	N/A	12000.00		
8.	B2 fts	1.00	3500.00	N/A	3500.00		
9.							
10.							
11.	Total:				25,500.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: N R K Reddy

**ESTIMATE SHEET**

Topic:	B&Cblocks- slab 07 pvc pipes laying work	Prepared by:	sobhanbabu				
company:	Mppl	Date:	25-Nov-20				
Project:	May Flower Platinum						
Contractor Name:	N.Ramakrishna.						
<b>S.No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Grand Total</b>
1	Pvc pipe laying work	C1to C4 flats slab-07(1500Sft)	4.00	No's	2,500.00	10000.00	
		C5,C6,B3,B4 flats slab-07(1800Sft)	4.00	No's	3,000.00	12000.00	
		B2 flat Slab-07(2140Sft)	1.00	No's	3,500.00	3500.00	
							<b>25500.00</b>
					<b>Total Amount</b>		<b>25500.00</b>
		Revised As per circular Rates-					
		1500 sft-2500/-					
		1800 sft-3000/-					
		2140 sft-3500/-					
		<b>Total Amount in words-- Twenty five Thousand five hundred only</b>					

MEASUREMENT SHEET									
Topic:	B&Cblocks- slab 07 pvc pipes laying work					Prepared by:	sobhanbabu		
Company:	Mpppl					Date:	25-Nov-20		
Project:	May Flower Platinum								
Contractor Name:	N.Ramakrishna.								
S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units No's	G Total Head
1	Pvc pipe laying work	C.1to C4 flats slab-07(1500Sft)	1.00	1.00	1.00	4	4.00	No's	
		C5, C6, B3, B4 flats slab-07(1800Sft)	1.00	1.00	1.00	4	4.00	No's	
		B2 flat Slab-07(2140Sft)	1.00	1.00	1.00	1	1.00	No's	9.00

**Bill for Labour charges**  
N.RamaKrishna Reddy.  
Mallapur.  
Hyderabad

Date:25.11.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** ~~A&C~~ Blocks Slab-07 pvc pipe laying work..  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:Slab-07 Pvc pipe laying work at B&C Blocks- A1toA8 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 20.11.20 to 24.11.20	Rs. 10,200=00

**Amount in words :** Ten Thousand two hundred Rupees only

Sign: \_\_\_\_\_

**Bill for Consumable**  
N.Rama Krishna Reddy.  
Mallapur,  
Hyderabad.

Date:25.11.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:**B&C Blocks Slab-07 pvc pipe laying work..  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Slab-07 Pvc pipe laying work at B&C Blocks- C1toC6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 20.11.20 to 24.11.20	Rs. 10,200=00

Amount in words : Ten thousand two hundred Rupees only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
N.RamaKrishna Reddy.  
Mallapur.  
Hyderabad

Date:25.11.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** B&C Blocks Slab-07 pvc pipe laying work..  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Slab-07 Pvc pipe laying work at B&C Blocks- C1 to C6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 10.11.20 to 14.11.20	Rs. 5,100=00

Amount in words : Five Thousand one hundred Rupees only.

Sign: \_\_\_\_\_