


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-148-		Date - site bills Register		25/11/20	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Ram Babu.					
Nature of work		All not Sliding windows fitting work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block 101 x 109.	-243-	10/-	sft	Rs. 2430/-		
2.	B-Block 104 x 105	-178-	10/-	sft	Rs. 1780/-		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Rs. 4,210/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/11/20		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MR Mallapur LLP
Project: Gulmohar Residency
Work Description: Aluminium windows fitting work at A & B Blocks model flats.
Contractor Name: Ram Babu
Prepared By: A.Sravani
Date: 23/11/2020

Approved by: Ramprasad
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		Aluminium windows fitting work at A & B Blocks model flats .					
1	Al windows fitting work at A-Block flat no -101 & 109		243.00	sft	10.00	2,430.00	
2	Al windows fitting work at B-Block flat no - 104 & 105		178.00	sft	10.00	1,780.00	
Total Amount :						4,210	

MEASUREMENT SHEET

Company Name: **MRMallapur LLP**
 Project: **Gulmohar Residency**
 Work Description: **Aluminium windows fitting work at A & B Blocks model flats .**
 Contractor Name: **Ram Babu**
 Prepared By: **A.Sravani**
 Date: **23/11/2020**

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Aluminium windows fitting work at A & B Blocks model flats .									
Al windows fitting work at A-Block flat no -101 & 109									
1	Al windows (bed rooms)	size - 6' x 4'	6.00	1.00	4.00	8.00	192.00	sft	
2	Al windows (kitchen room)	size - 4' x 3'	4.00	1.00	3.00	2.00	24.00	sft	
3	Al windows(utility)	size - 2'6" x 2'	2.50	1.00	2.00	6.00	27.00	sft	
Al windows fitting work at B-Block flat no - 104 & 105									
1	Al windows (bed rooms & hall)	size - 6' x 4'	6.00	1.00	4.00	6.00	144.00	sft	243
2	Al windows (kitchen room)	size - 4' x 3'	4.00	1.00	3.00	2.00	24.00	sft	
3	Al windows (utility & pooja room)	size - 2'6" x 2'	2.50	1.00	2.00	2.00	10.00	sft	
									178

Approved by: **Ramprasad**
 Sign:

Bill for Labour Charges

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Aluminium windows fixing work done at A & B blocks.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards Aluminium windows fixing work done at A & B Blocks for flat no A-101,109 & B-104 ,105 . Total Amount = 4210/- Work done from date 01.11.20 to date 05.11.20.	Rs.1,684/-

Amount in words: One Thousand Six Hundred eighty four Rupees Only.

Sign: Ram Babu

Bill for Equipment Allowance

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Aluminium windows fixing work done at A & B blocks.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards Aluminium windows fixing work done at A & B Blocks for flat no A-101,109 & B-104 ,105 . Total Amount = 4210/- Work done from date 01.11.20 to date 05.11.20.	Rs.1,684/-

Amount in words: One Thousand Six Hundred eighty four Rupees Only.

Sign: Ram Babu

Allowance for Consumables

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Aluminium windows fixing work done at A & B blocks.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards Aluminium windows fixing work done at A & B Blocks for flat no A-101,109 & B-104 ,105 . Total Amount = 4210/- Work done from date 01.11.20 to date 05.11.20.	Rs.842/-

Amount in words: Eight Hundred Fourty Two Rupees Only

Sign: Ram Babu