


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		446		Date - site bills Register		28/11/2020	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		N. Krishna					
Nature of work		civil works (con etc)					
Work done		From Date		To Date			
		28/10/2020		24/11/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	West side compound wall						
2.	Brickwork	1377	10/-	Sft	13,770 = 10		
3.	Plastery East side	3489	14/-	Sft	48,846 = 10		
4.	Groove making (external)	500	7.50/-	Rft	3750 = 10		
6.	Total				1		
7.	Add 10% for difficulty of work				66366 = 10		
8.					6637 = 10		
9.	GST 18%				73,003 = 10		
10.					13,140 = 10		
11.	Total:				1		
					86,143 = 10		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR SIGN: N. KRISHNA

**ESTIMATE SHEET**

Company Name:		MPL							
Project:		May Flower Platinum							
Work Description:		West side compound wall BW and Plastering							
Contractor Name:		N. Krishna							
prepared by:		K. Narendar Reddy							
Date:		28-11-2020							
<b>S.No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Grand Total</b>		
1	West side compound wall BW and Plastering	West side compound wall BW and Plastering	1377.00	sft	10.00	13770.00			
2	Plastering I & II coat	Plastering Two coats to west side compound wall	3489.00	sft	14.00	48846.00			
3	Groove making	Groove making on west side compound wall	500.00	ft	7.50	3750.00			
		Total					66366		
		Add 10% for difficulty of work	1.00	LS	6636.60	6636.60	6637		
		GST 18%					73003		
		Total					13140		
							86143		
Amount in words Eighty Six Thousand One Hundred and Fourty Three Rupees only									

**MEASUREMENT SHEET**

Company Name:		MPL																		
Project:		May Flower Platinum																		
Work Description:		West side compound wall BVV and Plastering																		
Contractor Name:		N. Krishna																		
Prepared by:		K. Narendar Reddy																		
Date:		28-11-2020																		
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sft											
1	West side compound wall BVV and Plastering Brickwork	Brickwork at west side compound wall	250.00	1.00	7.00	1	1750	sft												
		Deductions for opening railing	9.33	1.00	5.00	8	373	sft	1377											
2	Plastering I & II coat	Plastering Two coats to west side compound wall	250.00	1.00	7.00	2	3500	sft												
		Wall top	250.00	1.00	1.00	1	250	sft												
		Jams	0.75	1.00	3.00	10	23	sft												
		Jams	0.75	1.00	4.00	10	30	sft												
		Jams	0.75	1.00	5.00	16	60	sft	3863											
		Deductions for opening railing	9.33	1.00	5.00	8	373	sft	3489											
3	Groove making	Groove making on west side compound wall	250.00	1.00	1.00	2	500	ft	500											

**Bill for Equipment Allowance**

**N.krishna.**

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:28-11-2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** West side compound wall B/W and Plastering  
**Towards:** Allowance for equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done:West side compound wall B/W and Plastering Total amount = Rs 86143=00 Work done from date 28-10-2020 to 24-11-2020	Rs.17,229=00

Amount in words: Seventeen Thousand Two Hundred and Twenty Nine rupees only

Sign: \_\_\_\_\_

**Bill for Labour charges**

**N.Krishna.**

H.no. 8-34/5/2, Balaji Nagar, Jawarhar nagar,  
Malkajgiri, Medhchal

Date:28-11-2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** West side compound wall B/W and Plastering  
**Towards:** Allowance for labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: West side compound wall B/W and Plastering Total amount = Rs 86143=00 Work done from date 28-10-2020 to 24-11-2020	Rs.34,457=00

Amount in words: Thirty Four Thousand Four Hundred and Fifty Seven rupees only

Sign: \_\_\_\_\_

**Bill for Consumables**

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,  
Malkajgiri, Medhchal

Date:28-11-2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** West side compound wall B/W and Plastering  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: West side compound wall B/W and Plastering Total amount = Rs 86143=00 Work done from date 28-10-2020 to 24-11-2020	Rs.34,457=00

Amount in words: Thirty Four Thousand Four Hundred and Fifty Seven rupees only

Sign: \_\_\_\_\_