






Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-1478		Date - site bills Register		25/11/20	
Company Name:		MR Mallapur LLP		Site:		GMR.	
Name of Contractor		Sree Srinivasa. Constructions.					
Nature of work		Brick work for PCC at B-Block.					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-Block	-4064-	10/-	Sft	Rs. 40,640		
2.	Brick work for						
3.	PCC.						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Rs. 1,00,000/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : Total Amount = Liting charges 8% + Difficulty of work 20% + Contractor profit 15% . Lumpsum amount is fixed by MD Sir.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 25/11/20		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRMallapur LLP
 Project: Gulmohar Residency
 Work Description: Brick Work for PCC
 Contractor Name: SSVC
 Prepared By: N.Srinivas
 Date: 08-01-2020

S No.	Item Head	Grid no	Col no	Item Description	Quantity	Units	Rate	Amount	Approved by: Sign:
1	B-block			Brick work for PCC	4064	Sft	10	40,640	 Kam Prasad
	Add Lifting Charges 8%							3,251	
	Add 20% for Difficulty of work							8,128	
	Add 15% Contractor profit							6,096	
					Total			58,115	 Kam Prasad
	As per Contractor Asking rates				121	No's	1500	1,81,500	 Kam Prasad
	Difference Amount as per guideline rate & Contractor							1,23,385	 Kam Prasad

APPROVED FOR CONSTRUCTION
 18 AUG 2020
 SOHAM MODI
 MANAGING DIRECTOR

APPROVE
 21 JUL 2020
 Kam Prasad
 PROJECT MANAGER

APPROVED BY
 08 AUG 2020
 Jay Pradha
 D. JAYAPRADHA
 ENGINEER

21/7/20

MEASUREMENT SHEET										
Company Name: MR/Mallapur LLP										
Project: Gulmohar Residency										
Work Description: Brick Work For PCC										
Contractor : SSSVC										
Prepared By : N. Srinivas										
Date: 08-01-2020										
Approved / Ram prasad Sign:										
S No.	Item Head	Grid no	Col no.	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1										
2	BRICK WORK for PCC	A1	C3	5.50		2.16	4.00	47.52	Sft	
3		A2	C3	5.50			4.00	57.20	Sft	
4		A3	C3	5.50		2.58	4.00	56.76	Sft	
5		A5	C2	5.50		1.50	4.00	33.00	Sft	
6		A16	C2	5.50		1.00	4.00	22.00	Sft	
7		A18	C3	5.50		1.08	4.00	23.76	Sft	
8		A19	C3	5.50		1.41	4.00	31.02	Sft	
9		A21	C2	7.50		1.00	4.00	30.00	Sft	
10		B7	C2	5.50		1.58	4.00	34.76	Sft	
11		B8	C2	5.50		2.50	4.00	55.00	Sft	
12		B9	C2	5.50		2.33	4.00	51.26	Sft	
13		B10	C2	5.50		2.16	4.00	47.52	Sft	
14		B11	C2	5.50		1.50	4.00	33.00	Sft	
15		B12	C2	5.50		1.50	4.00	33.00	Sft	
16		B13	C2	5.50		1.25	4.00	27.50	Sft	
17		B14	C2	5.50		1.58	4.00	34.76	Sft	
18		C1	C4	6.60		2.00	4.00	52.80	Sft	
19		C2	C4	6.60		2.31	4.00	60.98	Sft	
20		C3	C5	6.50		2.56	4.00	66.56	Sft	
21		C16	C4	6.00		1.67	4.00	40.08	Sft	
22		C18	C4	6.00		1.16	4.00	27.84	Sft	
23		C19	C5	6.50		1.41	4.00	36.66	Sft	
24		D5	C4	6.00		1.33	4.00	31.92	Sft	
25		D7	C3	5.50		1.91	4.00	42.02	Sft	
26		D8	C3	5.50		1.75	4.00	38.50	Sft	
27		D9	C3	5.50		2.30	4.00	50.60	Sft	
28		D10	C3	5.50		1.50	4.00	33.00	Sft	
29		D11	C3	5.50		1.25	4.00	27.50	Sft	
30		D12	C3	5.50		1.25	4.00	27.50	Sft	
31		D13	C3	5.50		1.17	4.00	25.74	Sft	
32		D14	C3	5.50		1.00	4.00	22.00	Sft	
33		D21/R/C1	C4	7.50		1.33	4.00	39.90	Sft	
34		E7	C2	5.50		1.75	4.00	38.50	Sft	
35		E8	C3	5.50		1.50	4.00	33.00	Sft	
36		E9	C3	5.50		1.50	4.00	33.00	Sft	

APPROVED BY
 06 AUG 2020
 D. JAYARADHA
 ENGINEER

37	E10	C3	5.50	2.25	4.00	49.50	Sft
38	E11	C2	5.50	3.00	4.00	66.00	Sft
39	E12	C3	5.50	1.00	4.00	22.00	Sft
40	E13	C3	5.50	1.00	4.00	22.00	Sft
41	E14	C3	5.50	1.00	4.00	22.00	Sft
42	F1	C2	5.50	1.08	4.00	23.76	Sft
43	F2	C2	5.50	1.50	4.00	33.00	Sft
44	F3	C4	6.50	1.33	4.00	34.58	Sft
45	F5	C6	6.50	1.91	4.00	49.66	Sft
46	F16	C3	5.50	1.50	4.00	33.00	Sft
47	F18	C3	5.50	1.00	4.00	22.00	Sft
48	F19	C3	5.50	1.25	4.00	27.50	Sft
49	F21/RC1	C2	7.50	1.00	4.00	30.00	Sft
50	G2	C2	5.50	1.50	4.00	33.00	Sft
51	G4	C2	5.50	2.33	4.00	51.26	Sft
52	G17	C3	5.50	1.16	4.00	25.52	Sft
53	G21/RC1	G1	9.00	1.00	4.00	36.00	Sft
54	H7	C2	5.50	1.00	4.00	22.00	Sft
55	H8	C2	5.50	1.00	4.00	22.00	Sft
56	H9	C2	5.50	1.91	4.00	42.02	Sft
57	H10	C2	5.50	1.08	4.00	23.76	Sft
58	H11	C2	5.50	1.16	4.00	25.52	Sft
59	H12	C2	5.50	1.16	4.00	25.52	Sft
60	H13	C2	5.50	1.00	4.00	22.00	Sft
61	H14	C2	5.50	1.00	4.00	22.00	Sft
62	I8	C2	5.50	1.00	4.00	22.00	Sft
63	I9	C2	5.50	1.75	4.00	38.50	Sft
64	I10	C2	5.50	2.08	4.00	45.76	Sft
65	I11	C2	5.50	1.08	4.00	23.76	Sft
66	I12	C2	5.50	1.25	4.00	27.50	Sft
67	I13	C2	5.50	1.00	4.00	22.00	Sft
68	J2	C2	5.50	1.16	4.00	25.52	Sft
69	J4	C2	5.50	1.91	4.00	42.02	Sft
70	J17	C3	5.50	1.58	4.00	34.76	Sft
71	J21	RC3	7.50	1.50	4.00	45.00	Sft
72	L1	C2	5.50	0.83	4.00	18.26	Sft
73	L2	C2	5.50	1.16	4.00	25.52	Sft
74	L3	C4	6.00	1.83	4.00	43.92	Sft
75	L16	C5	6.50	1.00	4.00	26.00	Sft
76	L18	C3	5.50	1.00	4.00	22.00	Sft
77	L19	C4	6.00	0.83	4.00	19.92	Sft
78	L21/RC1	C3	7.50	1.00	4.00	30.00	Sft
79	M8	C3	5.50	1.00	4.00	22.00	Sft
80	M9	C3	5.50	1.16	4.00	25.52	Sft
81	M10	C3	5.50	1.00	4.00	22.00	Sft
82	M11	C2	5.50	1.08	4.00	23.76	Sft
83	M12	C3	5.50	1.16	4.00	25.52	Sft
84	M13	C3	5.50	1.00	4.00	22.00	Sft

APPROVED BY
06 AUG 2019
D. JAYAPARADHA
ENGINEER