


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	452	Date - site bills Register	03/12/2020			
Company Name:	MPL	Site:	May Flower Plaza			
Name of Contractor	B. BASAPPA					
Nature of work	Painting work					
Work done	From Date	To Date				
	2/11/2020	1/12/2020				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	I Cost labour work.					
2.	A-501 to A-505,	9000	6/-	Sq	54,000 = 0	
3.	B-501-2 nd Cost labour					
4.	A-506, A-507, A-508	7200	6/-	Sq	43,200 = 0	
5.	B-505-2 nd Cost labour					
6.	Total				97,200 = 0	
7.	A.S.T				17,496 = 0	
8.						
9.						
10.						
11.	Total:				1,14,696 = 0	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 03/12/2020		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: B Basappa

ESTIMATE SHEET										
Company Name:		MPPPL								Approved
Project:		May Flower Patinum								
Work Description:		Painting of Flat nos A-501, A-502, A-503, A-504, A-505, A-506, A-507, A-508, B-501, B-505 second coat of lappam work								
Name of the Contractor		B. Basappa								
Prepared By		K. Narendar Reddy								
Date:		03-12-2020								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total			
		Painting of Flat nos A-501, A-502, A-503, A-504, A-505, A-506, A-507, A-508, B-501, B-505 second coat of lappam work								
1	Painting work	11 coat lappam work A-501, A-502, A-503, A-504	9,000.00	sft	6.00	54000				
		A-505, B-501 - 1500 sft flats								
2	Painting work	11 coat lappam work A-506, A-507, A-508	7,200.00	sft	6.00	43200	97200			
		B-505 - 1800 sft flats							17496	
		GST 18%							114696	
		Total Amount								
		Amount in words One Lakh Fourteen Thousand Six Hundred Ninety Six Rupees only								
		Note : i & ii coats lappam 40% of Rs. 30, 11 coat lappam 20% of Rs.30/- i.e Rs.6/- and 18 % GST added								

MEASUREMENT SHEET

Company Name:		MPPPL			Approved					
Project:		May Flower Patinum								
Work Description:		Painting of Flat nos A-501, A-502, A-503, A-504, A-505, A-506, A-507, A-508, B-501, B-505 second coat of lappam work								
Name of the Contractor		B. Basappa								
Prepared By		K. Narendar Reddy								
Date:		03-12-2020								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
		Painting of Flat nos A-501, A-502, A-503, A-504, A-505, A-506, A-507, A-508, B-501, B-505 second coat of lappam work								
1	Painting work	1 coat lappam work A-501, A-502, A-503, A-504	1,500.00	1.00	1.00	6.00	9000.00	sft		
		A-505, B-501 - 1500 sft flats								
2	Painting work	1 coat lappam work A-506, A-507, A-508	1,800.00	1.00	1.00	4.00	7200.00	sft		
		B-505 - 1800 sft flats								