

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 159 -		Date - site bills Register		3/12/20	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Vidya Shankar.					
Nature of work		Designed False Ceiling for B Block.					
Work done		From Date		15/10/20		To Date	
						10/11/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-104 - false ceiling	973.	39/-	sft	Rs. 37,947		
2.	Verticals	850	39/-	Rft	Rs. 33,150		
3.	Plane false ceiling	133	34/-	sft	Rs. 4,522		
4.	Holes for LED	40	25/-	No's	Rs. 1000/-		
5.	B-105 false ceiling	513	39/-	sft	Rs. 19,988/-		
6.	Verticals	435	39/-	sft	Rs. 16,965/-		
7.	Plane false ceiling	100	34/-	sft	Rs. 3,400/-		
8.	LED lights	27	25/-	No's	Rs. 675/-		
9.							
10.							
11.	Total:				1,17,647/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		70032		PO/WO date:		2/09/2020.	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 03/12/2020		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET

Company Name: Mrmallapur		Approved by: Rampasad							
Project: GMR		Sign:							
Work Description: Designed False ceiling for B-104 & 105 with Gypsum		Work order no:							
Contractor Name: Vidya shankar									
Prepared By: Srinivas N									
Date: 12/3/2020									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Designed False ceiling for B-104 & 105 with Gypsum									
1	Designed False Ceiling Gypsum	Drawing	17.00	11.00	1.00	1.00	187.00	SFT	
	B104 - 3BHK	Dining	18.83	10.50	1.00	1.00	197.72	SFT	
		Front of poojaroom	5.00	4.00	1.00	1.00	20.00	SFT	
		pooja room	5.75	5.75	1.00	1.00	33.06	SFT	
		Toilet passage	3.75	4.83	1.00	1.00	18.11	SFT	
		Kitchen passage	15.00	3.00	1.00	1.00	45.00	SFT	
		Master bedroom	13.50	10.83	1.00	1.00	146.21	SFT	
		Kids bedroom	11.33	10.00	1.00	1.00	113.30	SFT	
		Guest bedroom	11.33	10.00	1.00	1.00	113.30	SFT	
		Balcony	9.50	5.25	1.00	2.00	99.75	SFT	
		Verticals	850.00	1.00	1.00	1.00	850.00	RFT	
	Plane False Ceiling Gypsum	Dressing room	7.00	4.75	1.00	1.00	33.25	SFT	
	B104 - 3BHK	Master Toilet	7.00	4.75	1.00	1.00	33.25	SFT	
		Children Toilet	7.00	4.75	1.00	1.00	33.25	SFT	
		Utility	7.00	4.75	1.00	1.00	33.25	SFT	
2	Holes for LED lights	4" & 2.6"	40.00	1.00	1.00	1.00	40.00	No's	
3	Designed False Ceiling Gypsum	Drawing	17.00	11.00	1.00	1.00	187.00	SFT	
	B - 105 - 3BHK	Dining	18.83	10.50	1.00	1.00	197.72	SFT	
		Front of poojaroom	4.66	5.25	1.00	1.00	24.47	SFT	
		pooja room	6.00	6.50	1.00	1.00	39.00	SFT	
		Toilet passage	4.00	4.83	1.00	1.00	19.32	SFT	
		Kitchen passage	15.00	3.00	1.00	1.00	45.00	SFT	
		Verticals	435.00	1.00	1.00	1.00	435.00	RFT	
	Plane False Ceiling Gypsum	Master Toilet	7.00	4.75	1.00	1.00	33.25	SFT	
	B - 105 - 3BHK	Children Toilet	7.00	4.75	1.00	1.00	33.25	SFT	
		Utility	7.00	4.75	1.00	1.00	33.25	SFT	
4	Holes for LED lights	4" & 2.6"	27.00	1.00	1.00	1.00	27.00	No's	