


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		100 20		Date - site bills Register		09/12/2020	
Company Name: MMR Kowkur up		Site:		GHT			
Name of Contractor		B. PROMOD KUMAR					
Nature of work		Lock setting					
Work done		From Date		04/12/2020		To Date	
						08/12/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	CA work						
2.	Lock setting						
3.	12 mm	60	45	NO	2700		
4.	16 mm	24	60	NO	1440		
5.	18 mm	12	60	NO	720		
6.	20 mm	16	60	NO	960		
7.	25 mm	70	60	NO	4200		
8.							
9.							
10.							
11.	Total:				10,020/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 09/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
09 DEC 2020
A. SURESH
PROJECT MANAGER

Estimate Sheet						
Company Name:		Mehta & modi realty kowkur LLP		Approved by:		
Project:		Villa Orchids		Sign:		
work description:		Scaffolding Work done villas details		work done from date		4-Dec-2020
Prepared By :		A Suresh		work doen to date		8-Dec-2020
Contractor Name :		B Pramod kumar				
Date:		9-Dec-2020				
		A		C	D=AxC	E=Sum of D
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	16 mm Steel lock setting	24	Nos	60	1,440	
2	12 mm Steel lock setting	60	Nos	45	2,700	
3	18 mm steel lock setting	12	Nos	60	720	
4	20 mm steel lock setting	16	Nos	60	960	
5	25 mm steel lock setting	70	Nos	60	4,200	
						10,020

APPROVED BY
05 DEC 2020
A. SURESH

Measurement Sheet									
Company Name:		Mehta & modi realty kowkur LLP							
Project:		GHT							
Description :		Lock setting work done Ramp 1 slab & beam areas							
Prepared By:		A Suresh							
Date :		09 December 2020							
Name of the Contractor :		B Pramod kumar							
A	Item Head	Item Description	A	B	C	D	E=AxBxC	G=Sum of E	Remarks
S No.	Columns lock set	Lock Setting	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Staircase lock setting	Beams 16 mm Steel	1.0	1.0	1.0	24.0	24.0	Nos	
	ramp 2 area	Slab 18 mm Steel	1.0	1.0	1.0	12.0	12.0	Nos	
		Slab 25 mm Steel	1.0	1.0	1.0	70.0	70.0	Nos	
		12 mm steel	1.0	1.0	1.0	60.0	60.0	Nos	
		20 mm Steel	1.0	1.0	1.0	16.0	16.0	Nos	

APPROVED BY
 09 DEC 2020
 A. SURESH

Bill for Consumable Charges

B pramodh kumar
H .no 42/09
Machha bolarum
Secundrebad Telegana 500010

Date: 09-12-2020


In favor of: Mehta & Modi Realty Kowkur LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Lock setting work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lock setting work done ramp 2 & staircase area & cloumns for b block lower basment area Total Amount is Rs : 10,020/- Work Done from date 04-12-2020 to date:08-12-2020	Rs2,004/-

Amount in words: Two Thousand Four Only/-

Sign: B. pramodh



Bill for hire equipment Charges

B pramodh kumar
H .no 42/09
Machha bolarum
Secundrebad Telegana 500010

Date: 09-12-2020

In favor of: Mehta & Modi Realty Kowkur LLP
Project / Site: GHT
Location: Kowkur


Type of Work: Lock setting work
Towards: Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lock setting work done ramp 2 & staircase area & cloumns for b block lower basment area Total Amount is Rs : 10,020/- Work Done from date 04-12-2020 to date:08-12-2020	Rs4,008/-

Amount in words: Four Thousand Eight Only/-

Sign: B. pramodh

[Handwritten signature]



Bill for Labor Charges

B pramodh kumar
H .no 42/09
Machha bolarum
Secundrebad Telegana 500010

Date: 09-12-2020

In favor of: Mehta & Modi Realty Kowkur LLP
Project / Site: GHT
Location: Kowkur
Type of Work: Lock setting work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Lock setting work done ramp 2 & staircase area & cloumns for b block lower basment area Total Amount is Rs : 10,020/- Work Done from date 04-12-2020 to date:08-12-2020	Rs4,008/-

Amount in words: Four Thousand Eight Only/-

Sign: B. pramod

Handwritten signature

