


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		467		Date - site bills Register		15/12/20	
Company Name:		MPL		Site:			
Name of Contractor							
G. Tinup-thi							
Nature of work							
Civil work (Pec work)							
Work done		From Date		To Date			
		2/12/20		11/12/20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	T.A. - 6th R/12/11	1487	5.00	84	7435.00		
2.	footings concrete						
3.	phi 25 beams	1912	5.00	84	9560.00		
4.	benzoin						
5.	work	1700	5.00	84	8500.00		
6.	Pathside Capped wall	116	5.00	84	580.00		
7.	pebble						
8.							
9.							
10.							
11.	Total:				96075.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor's Sign: G. Tinup-thi

**ESTIMATE SHEET**

Topic:	Tot-let R/W wall footings& plinth beams pcc work						Prepared by:	sobhanbabu
company:	Mpppl						Date:	12-Dec-20
Project:	May Flower Platinum							
Contractor Name:	G. Tirupathi:							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
1	Tot-let R/W wall footings pcc work	R/W/wall footings pcc	1487.00	sft	5.00	7435.00		
2	Tot-let R/W wal lbelow plinth beam pcc work	Horizontal	1912.00	sft	5.00	9560.00		
		Vertical	1700.00	sft	5.00	8500.00		
3	South side compound wall pcc work		116.00	sft	5.00	580.00		
						26075.00	26075.00	
	<b>Amount in words :-Twenty six Thousand seventy five only</b>						<b>Total Amount</b>	<b>26075.00</b>

**MEASUREMENT SHEET**

<b>MEASUREMENT SHEET</b>		Tot-let R/W wall footings& plinth beams pcc work				Prepared by:		sobhanbabu	
Topic:		Tot-let R/W wall footings& plinth beams pcc work				Date:		12-Dec-20	
Company:		Mppil							
Project:		May Flower Platinum							
Contractor Name:		G.Tirupathi.							
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units	Total Head
1	Tot-let R/W wall footings pcc work	R/W/Wall footings pcc	170.00	8.75	1.00	1	1487.50	sft	1487.50
2	Tot-let R/W wall below plinth beam pcc work	L,E,D1 tol ,E,D21 grids	169.00	2.00	1.00	3	1014.00	sft	
		Horizontal	169.00	2.00	1.00	1	338.00	sft	
		I1 to I21 grid	58.00	2.00	1.00	2	232.00	sft	
		H,F1 to H,F21 grids	118.00	2.00	1.00	1	236.00	sft	
		G1 to G21 grid	46.00	2.00	1.00	1	92.00	sft	
		A1 to A21 grid					1912.00		1912.00
		Vertical	86.00	2.00	1.00	1	172.00	sft	
		L1 to A1 grid	58.00	2.00	1.00	2	232.00	sft	
		L4,9 to A4,9 grids	86.00	2.00	1.00	2	344.00	sft	
		L6,8 to A6,8 grids	86.00	2.00	1.00	5	860.00	sft	
		L11,14,16,17,18 to C11,14,16,17,18 grids							1700.00
3	South side compound wall pcc work	compound wall	58.00	2.00	1.00	1	116.00	sft	116.00

**Bill for Consumable**  
G.Tirupathi.  
H.NO-4-114/8/1,Ramanthapur,Amber pet.  
Hyderabad.

Date:12.12.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tot-let R/w wall footings and plinth beams pcc work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Tot-let R/w wall footings and plinth beams pcc work Total amount =Rs.26,075=00 Work done from date : 02.12.2020 to 11 .12.2020	Rs.5,215=00

Amount in words :Five thousand two hundrad and fifteen Ruppess only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
G.Tirupathi.  
H.NO-4-114/8/1,Ramanthapur,Amber pet.  
Hyderabad.

Date:12.12.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tot-let R/w wall footings and plinth beams pcc work  
**Towards:** Allowance for Equipments.

S No.	Description	Amount
1.	Brief description of work done: Tot-let R/w wall footings and plinth beams pcc work Total amount =Rs.26,075=00 Work done from date : 02.12.2020 to 11 .12.2020	Rs. 10,430=00

Amount in words : Ten Thousand four hundred and thirty Rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**  
G.Tirupathi.  
H.NO-4-114/8/1,Ramanthapur,Amber pet.  
Hyderabad.

Date:12.12.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tot-let R/w wall footings and plinth beams pcc work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tot-let R/w wall footings and plinth beams pcc work Total amount =Rs.26,075=00 Work done from date : 02.12.2020 to 11 .12.2020	Rs. 10,430=00

**Amount in words :** Ten Thousand four hundrad and thirty Rupees only

Sign: \_\_\_\_\_