


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		469		Date - site bills Register		15/12/2020	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		K. Rami					
Nature of work		chippy & dust shifter to floor for flooring					
Work done		From Date		20/11/2020		To Date	
						13/12/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Shifting for B-102, A-308, B-301, B-305, A-407,						
2.	A-408, B-401, B-405						
3.	Floor chippy - 2140 X 1	2140	2.00/-	Sft	4,280 = 00		
4.	Floor chippy - 1500 X 2	3000	2.00/-	Sft	6,000 = 00		
	Floor chippy - 1800 X 5	9000	2.00/-	Sft	18,000 = 00		
5.	Dust shifter - 1 st floor - 2140 X 1	2140	2.00/-	Sft	4,280 = 00		
6.	Dust shifter - 3 rd floor - 1500 X 1	1500	2.40/-	Sft	3,600 = 00		
7.	Dust shifter - 3 rd floor - 1500 X 2	3000	2.40/-	Sft	8,640 = 00		
8.	Dust shifter - 4 th floor - 1800 X 3	5400	2.60/-	Sft	14,040 = 00		
9.	Dust shifter - 4 th floor - 1500 X 1	1500	2.60/-	Sft	3,900 = 00		
10.							
11.	Total:				58,460 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: K. Rami

ESTIMATE SHEET									
Company Name:		MPL			Approved by - S. V. Subba Reddy				
Project:		May Flower Platinum							
Work Description:		Floor chipping and Dust shifting for B-102, A-308, B-301, B-305, A-407, A-408, B-401, B-405 Flats							
Name of the Contractor		K. Rani							
Prepared By		K. Narendar Reddy							
Date:		15-12-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Floor chipping	Floor chipping for -2140 sft flats - 1 nos levelling - B-102 flats	2,140.00	sft	2.00	4,280.00			
2	Floor chipping	Floor chipping for -1500 sft flats - 2 nos levelling - B-301, B-401 flats	3,000.00	sft	2.00	6,000.00			
3	Floor chipping	Floor chipping for -1800 sft flats - 5 nos levelling - A-308, B-305, A-407, A-408, B-405 flats	9,000.00	sft	2.00	18,000.00			
4	Dust shifting for flooring for first floor	Dust shifting for flooring, bathrooms, utility, balcony for first floor - B-102- 1 nos - 2140 sft flats	2,140.00	sft	2.00	4,280.00			
5	Dust shifting for flooring 3rd floor	Dust shifting for flooring, bathrooms, utility, balcony for B-301 - 1500 sft flats - 1 nos -3 floors	1,500.00	sft	2.40	3,600.00			
6	Dust shifting for flooring 3rd floor	Dust shifting for flooring, bathrooms, utility, balcony for A-308, B-305-1800 sft flats -2 nos -3 floors	3,600.00	sft	2.40	8,640.00			
7	Dust shifting for flooring 4th floor	Dust shifting for flooring, bathrooms, utility, balcony for A-407, A-408, B-405 - 1800 sft flats - 3 nos -4 floors	5,400.00	sft	2.60	14,040.00			
8	Dust shifting for flooring 4th floor	Dust shifting for flooring, bathrooms, utility, balcony for B-401-1500 sft flats -1 no -4 floors	1,500.00	sft	2.60	3,900.00			
Amount in words - Fifty Eight Thousand Four Hundred and Sixty rupees only							58460		

Bill for Consumables

K. Rani
Mallapur, Malkajgiri
Hyderabad

Date:15-12-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats Total amount =Rs.58,460=00 Work done from date : 20-11-2020 to 13-12.2020	Rs. 11,692=00

Amount in words: Eleven Thousand Six Hundred and Ninety Two rupees only.

Sign: _____

Bill for Labour charges

K. RANI
Mallapur, Malkajgiri
Hyderabad

Date:15-12-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats Total amount =Rs.58,460=00 Work done from date : 20-11-2020 to 13-12.2020	Rs. 23384=00

Amount in words: Twenty Three Thousand Three Hundred and Eighty Four rupees only.

Sign: _____

Bill for Equipment Allowance

K. ~~RANI~~
Mallapur, Malkajgiri
Hyderabad

Date:15-12-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Floor chipping and Dust shifting for A-101, A-104, A-301 to A-307, A-401 to A-406 flats Total amount =Rs.58,460=00 Work done from date : 20-11-2020 to 13-12.2020	Rs. 23384=00

Amount in words: Twenty Three Thousand Three Hundred and Eighty Four rupees only.

Sign: _____