


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-170 -		Date - site bills Register		15/12/2020	
Company Name:		MR Mallapur LLP		Site:		GMR	
Name of Contractor		SREE Srinivasa Contractors B-block.					
Nature of work		Turnkey CIVIL & Rec work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	RCC Columns-7	6.640	85.99	Sft	570,974		
2.	Flat NO:-501,502,						
3.	507,508						
4.	RCC Slab-7	6.640	257.98	Sft	1,712,987		
5.	FNO:-503,504,505,506						
6.	RCC Slab-7	6.640	257.98	Sft	1,712,987		
7.	FNO:-501,502,507,508						
8.	Brick work.	4,980	122.66	Sft	610,847		
9.	F.NO:- 202,304,306						
10.							
11.	Total:				4,607,795		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimation										
Company / Firm :		Modi Realty Mallapur LLP								
Project :		Gulmohar Residency								
Prepared by :		Ram prasad								
Date :		2020-12-15								
CONTRACTOR NAME : SREE SRINIVASA CONSTRUCTIONS B block										
			A	B	AxB=C	D	E	D+E=F	CxF	
S/no	description	Flat nos	No of flats	SBUA (area) of 1 flat	Qty in Sft	Rate /sft	18% gst	Rate with 18% Gst	Total Amount	inRs
1	Rcc Columns-7	501,502,507,508	4	1,660	6,640	72.88	13.11	85.99	570,974	
	Rcc Slab-7	503,504,505,506	4	1,660	6,640	218.63	39.35	257.98	1,712,987	
	Rcc Slab-7	501,502,507,508	4	1,660	6,640	218.63	39.35	257.98	1,712,987	
	Brickwork	202,304,306	3.00	1,660	4,980	103.95	18.71	122.66	610,847	
									Total Rs	4,607,795

Company / Firm :	Modi Realty Mallapur LLP
Project :	Gulmohar Residency
Prepared by:	Ram prasad
Date:	2020-10-09
CONTRACTOR NAME : Sree Srinivas CONSTRUCTIONS B block	

Bills from Column-3

Slno	description	SBUA (area) of 1 flat	Rate in Rs	Gst 18%	Total Rate including Gst
1	Rcc column	1660	72.88	13.12	85.99
2	Rcc Slab	1660	218.63	39.35	257.98
3	Brickwork	1660	103.95	18.71	122.66
4	Internal plastering	1660	80.85	14.55	95.40
5	External Plastering	1660	34.65	6.24	40.89
6	Finishing stage-3 works	1660	11.55	2.08	13.63
7	Terrace water proofing works	1660	16.50	2.97	19.47
8	Final 2% on completion	1660	11.00	1.98	12.98
			550.00	99.00	649.00