


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 171 -		Date - site bills Register		18/12/2020	
Company Name:		MR Mallapur TLBP		Site:		GMR	
Name of Contractor		Suzisani Constructions A-Block					
Nature of work		RCC & CIVIL works at A-Block					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	RCC column-5	12,240	89.90	Sft	1,100,427		
2.	301 to 309						
3.	RCC column-6	12,240	89.90	Sft	1,100,427		
4.	401 to 409						
5.	RCC slab-5						
6.	301 to 309	12,240	269.70	Sft	3,301,138		
7.	Basic work.						
8.	102 to 108	9,520	128.24	Sft	1,220,868		
9.							
10.							
11.	Total:				6,722,860		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 18/12/2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company / Firm :		Modi Realty Mallapur LLP			
Project :		Gulmohar Residency			
Prepared by:		Ram prasad			
Date:		12/18/2020			
CONTRACTOR NAME : Sursani CONSTRUCTIONS A block					
Bills from Column-3					
Sln0	description	SBUA (area) of 1 flat	Rate in Rs	18% Gst	Total rate with gst
1	Rcc column	1360	76.19	13.71	89.90
2	Rcc Slab	1360	228.56	41.14	269.70
3	Brickwork	1360	108.68	19.56	128.24
4	Internal plastering	1360	84.53	15.21	99.74
5	External Plastering	1360	36.23	6.52	42.75
6	Finishing stage-3 works	1360	12.08	2.17	14.25
7	Terrace water proofing works	1360	17.25	3.11	20.36
8	Final 2% completion	1360	11.50	2.07	13.57
			575.00	103.50	678.50

Slno	description	Flat nos	No of SBUA (area) Flats of 1 flat	A	B	AxB=C	D	E	D+E=F Rate with 18% Gst	CxF Total Amount inRs
CONTRACTOR NAME : Sursani CONSTRUCTIONS A block										
Date : 12/18/2020										
Prepared by: Ram Prasad										
Project : Gulmohar Residency										
Company / Firm : Modi Realty Mallapur LLP										
Estimation										
1	Rcc Columns-5	301 to 309	9	1,360	12,240	76.19	13.71	89.90	89.90	1,100,427
	Rcc Columns-6	401 to 409	9	1,360	12,240	76.19	13.71	89.90	89.90	1,100,427
	Rcc Slab-5	301 to 309	9	1,360	12,240	228.56	41.14	269.70	269.70	3,301,138
	Brickwork	102 to 108	7	1,360	9,520	108.68	19.56	128.24	128.24	1,220,868
									Total Rs	6,722,860