


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		470		Date - site bills Register		18/12/2020	
Company Name:		MPL		Site:		May Flower pl/strm	
Name of Contractor		Mohd Aziz					
Nature of work		False ceiling					
Work done		From Date		15/11/2020		To Date	
						14/12/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-501 - Design ceiling	801	39	Sft	31,239 = 00		
2.	Plan ceiling	445	34	Sft	15,130 = 00		
3.	B-505 - Design ceiling	1075	39	Sft	41,925 = 00		
4.	Plan ceiling	436	34	Sft	14,824 = 00		
5.	A-506 - Design ceiling	1075	39	Sft	41,925 = 00		
6.	Plan ceiling	436	34	Sft	14,824 = 00		
7.	A-507 - Design ceiling	1075	39	Sft	41,925 = 00		
8.	Plan ceiling	436	34	Sft	14,824 = 00		
9.	Total				2,16,616 = 00		
10.	AST 16%				38,991 = 00		
11.	Total:				2,55,607 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		70034		PO/WO date:		2/9/2020	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 18/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Mohd. Aziz

ESTIMATE SHEET									
Company Name:		MPPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Designer And Plain False Ceiling Work at flats A-506, A-507, B-501, B-505							
Name of the Contractor		Mohd Aziz							
Prepared By		K. Narendar Reddy							
Date:		18-12-2020							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Designer And Plain False Ceiling Work at flats A-506, A-507, B-501, B-505	Designer Gypsum ceiling flat no B-501	801.00	sft	39.00	31,239.00			
		Plain false ceiling	445.00	sft	34.00	15,130.00	46369		
		GST					8,346.42		
	Total						54715		
2	Designer false ceiling	Designer Gypsum ceiling flat no B-505	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST					10,214.82		
	Total						66964		
3	Designer false ceiling	Designer Gypsum ceiling flat no A-506	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST					10,214.82		
	Total						66964		
	Total Amount								
4	Designer false ceiling	Designer Gypsum ceiling flat no A-506	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST					10,214.82		
	Total						66964		
	Total Amount								
	Total							66964	
	Total Amount								255607

Amount in words Two Lakhs Fifty Five Thousand Six Hundred and Seven rupees only

216616
 38,990
 255666

MEASUREMENT SHEET										Approved
Company Name:		MPTL								
Project:		May Flower Patinum								
Work Description:		Designer And Plain False Ceiling Work at Flats A 506, A-507, B-501, B-505								
Name of the Contractor		Mohd Aziz								
Prepared By		K. Narendar Reddy								
Date:		18-12-2020								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
Designer And Plain False Ceiling Work at Flats A 506, A-507, B-501, B-505										
1	Flat No. A-506	Drawing	14.25	10.75	1.00	1.00	153 sft			
		Cut out	5.50	2.25	1.00	1.00	12 sft			
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286	
		Passage	14.50	5.00	1.00	1.00	73 sft			
		Vertical	75.00	1.00	1.00	1.00	75 Rft		148	
		Living	17.00	11.00	1.00	1.00	187 sft			
		Vertical	226.00	1.00	1.00	1.00	226 Rft			
		Rafters	36.00	1.00	1.00	1.00	36 Rft		449	
		Dining	9.75	8.25	1.00	1.00	80 sft			
		Cut out	4.00	1.50	1.00	1.00	6 sft			
		Vertical	82.00	1.00	1.00	1.00	82 Rft			
		Rafters	24.00	1.00	1.00	1.00	24 Rft		192	
		Total Design Area							1075	
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft			
		Dressing	5.50	5.00	1.00	1.00	28 sft			
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft			
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft			
		Puja	4.75	4.00	1.00	1.00	19 sft			
		Total Plane Ceiling Area							436	
Flat No. A-507										
		Drawing	14.25	10.75	1.00	1.00	153 sft			
		Cut out	5.50	2.25	1.00	1.00	12 sft			
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286	
		Passage	14.50	5.00	1.00	1.00	73 sft			
		Vertical	75.00	1.00	1.00	1.00	75 Rft		148	

