


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-176-		Date - site bills Register		21/12/20.	
Company Name:		MR Mallapur UA		Site:		GMR.	
Name of Contractor		G. Sunitha.					
Nature of work		Site office Painting work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Old Site	-1036-	8.50/-	sft	8806/-		
2.	office						
3.	1 Coat Primer	-616-	5.50/-	sft	3388/-		
4.	2 Coat Paint						
5.	Door painting	-42-	8/-	sft	336/-		
6.	2 Coat enamel						
7.							
8.							
9.							
10.							
11.	Total:				12,530/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/12/20		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MRMallepur LLP		Approved by:		Ram Prasad	
Project:		Gulmohar Residency.		Sign:			
Work Description:		Painting work at old site office					
Contractor Name:		G.Sunitha					
Prepared By		P.Sai kumar					
Date:		21/12/2020					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Old Site-Engineer office	2coat luppam,primer,2coat paint for Internal Walls and Ceiling	1,036.00	Sft	8.50	8806.00	
2	Old Site-Engineer office	ne coat primer and 2 coat paint with Ace external Emulsion	616.00	Sft	5.50	3388.00	
3	Doors	door painting without luppam,2coat enamel	42.00	Sft	8.00	336.00	
Amount in words : Twelve Thousand Five Hundred and Thirty Rupees Only						12530.00	

MEASUREMENT SHEET									
Company Name:		MR Mallapur LLP							
Project:		Gulmohar Residency							
Work Description:		Painting work at old site office							
Contractor Name:		G.Sunitha							
Prepared By:		P.Sai Kumar							
Date:		21/12/2020							
S No.	Item Head	Item Description	A Length	B Width	C Height	ID Nos	E= Quantity	F Units	G=Sum of E Item Head Total
1	Old Site-Engineer office	2coat luppam,primer,2coat paint for Internal Walls and Ceiling							
		Room-1 (walls)	12.00	1.00	8.50	2.00	204.00	Sft	
			10.00	1.00	8.50	2.00	170.00	Sft	
		Room-1 (Ceiling)	12.00	1.00	10.00	1.00	120.00	Sft	494.00
		Room-2 (walls)	12.00	1.00	8.50	2.00	204.00	Sft	
			10.00	1.00	8.50	2.00	170.00	Sft	
		Room-2 (Ceiling)	12.00	1.00	10.00	1.00	120.00	Sft	494.00
		Toilet (Walls)	4.00	1.00	8.00	2.00	64.00	Sft	
			3.00	1.00	8.00	2.00	48.00	Sft	112.00
	Other Deductions	Windows	3.00	1.00	3.00	2.00	18.00	Sft	
		Ventilator	2.00	1.00	2.00	1.00	4.00	Sft	
		External Doors	3.00	1.00	7.00	2.00	42.00	Sft	
								Sft	64.00
								Sft	1036.00
2	Old Site-Engineer office	External painting with one coat primer and 2 coat paint with Ace external Emulsion							
		South Side	24.00	1.00	10.00	1.00	240.00	Sft	
		North Side	24.00	1.00	10.00	1.00	240.00	Sft	
		East Side	10.00	1.00	10.00	1.00	100.00	Sft	
		West Side	10.00	1.00	10.00	1.00	100.00	Sft	680.00
	Other Deductions	Windows	3.00	1.00	3.00	2.00	18.00	Sft	
		Ventilator	2.00	1.00	2.00	1.00	4.00	Sft	
		External Doors	3.00	1.00	7.00	2.00	42.00	Sft	64.00
								Sft	616.00
3	Doors	door painting without luppam,2coat enamel	7.00	1.00	3.00	2.00	42.00	Sft	