


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 177 -	Date - site bills Register	14/12/20.			
Company Name:	MR Mallepuri LLP					
Name of Contractor	G. Sunitha					
Nature of work	Painting work. at B-Block.					
Work done	From Date	To Date				
	10/11/2020	16/11/2020.				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-Block.	-1957-	8.50	sf	Rs 16,631/-	
2.	uppan 2 coats					
3.	1 coat primer					
4.	Emulsion Paint - 1	67	8	sf	536/-	
5.	coat + 2-coat					
6.	colour					
7.						
8.						
9.						
10.						
11.	Total:				17,167	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date: 14/12/2020	Date:		Date:			
Sign: 	Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet

Company Name: MR Mallapur LLP
 Project: Culmochar Residency
 Work Description: B-block Model Flats
 Contractor Name: G. Sumitha
 Prepared By: N srinivas
 Date: 12/12/2020

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
1	B-block	Applying Atek luppam 2 coats and 1 coat primer 2 colour for walls and ceiling	1,957	Sft	8.50	16,631
		Corridor 104, 105 Flats				
		Enamul painting 1 coat primer+2coat colour	67	Sft	8	536
					Total Amount :	17,167
		Amount in words : Seventeen Thousand One Hundred and Sixty Seven Rupees Only				

Measurement sheet

Company Name: M/R Mallapur LLP
 Project: Gulmohar Residency
 Work Description: B-block Corridor Model Flats 104 & 105
 Contractor: G. Srinivas
 Prepared By: N. Srinivas
 Date: 12/12/2020

Approved by: Ram prasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
		Corridor 104, 105 flats						
		ceiling	34.83	6.58	1	2	458	SH
		beams	6.33	1	1	8	51	SH
		east, west walls	34.83	9.5	1	2	662	SH
		west, east walls	29.5	9.5	1	2	561	SH
		ceiling	11	6.5	1	1	72	SH
		landing wall	11	9.5	1	1	105	SH
		parapet wall	8.5	7	1	1	60	SH
		elect duct wall	8.66	9.5	1	1	82	SH
		elect duct deduction	2.5	5	1	-1	-13	SH
		M/D deductions	5.5	4	1	-2	-44	SH
		Staircase door deduction	4.5	7.5	1	-1	-34	SH
		parapet wall	3.25	3	1	1	10	SH
		parapet wall	6.5	3.25	1	1	21	SH
		Lift opening deduction	5.75	5.75	1	-1	-33	SH
						Total	1,957	SH
		Enamul painting 1 coat primer+2coat colour						
		Electrical duct door	2.5	5	1	2	25	SH
		Staircase door	3	7	1	2	42	SH
						Total	67	SH