


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		493	Date - site bills Register		4/1/21		
Company Name:		MPL	Site:		Mayflower pharma		
Name of Contractor Sharmala Navien.							
Nature of work Shetty/Bambalga/Concrety work.							
Work done		From Date	5/12/20	To Date	2/1/21		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Shh-08						
2.	BSPC Adms.						
3.	B ₂ to B ₄ a/c to 6 flts						
3.	Shh	20242.84	48.00	SH	971656.32		
4.	Beam	12011.12	48.00	SH	576533.76		
5.	Slabs	60.00	120.00	M	7200.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				15,55,390.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date: 04/01/2021			Date:			Date:	
Sign: 			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Sharmala Navien

2	B2flat opp;t,c1 Flat opp;t Lift opp;t stair cases .	B2flat staircase	1.00	1.00	1.00	1.00	20	20.00	nos	60.00
		C1flat staircase	1.00	1.00	1.00	1.00	20	20.00	nos	
		Lift staircase	1.00	1.00	1.00	1.00	20	20.00	nos	
	3	Slab 08 Beams	B1, B2, B5	13.25	1.00	2.75	3	109.31	sft	
				28.50	1.00	3.75	3	320.63	sft	
			B1a	13.66	1.00	2.75	5	187.83	sft	
			B1b	8.25	1.00	2.75	18	408.38	sft	
			B3	15.25	1.00	2.75	1	41.94	sft	
			B3a	15.25	1.00	2.75	1	41.94	sft	
			B4	17.25	1.00	2.75	1	47.44	sft	
B4a			15.50	1.00	2.75	1	42.63	sft		
B5			13.25	1.00	2.75	1	36.44	sft		
			26.50	1.00	3.75	1	99.38	sft		
		B6	12.50	1.00	2.75	2	68.75	sft		
		B6a	11.66	1.00	2.75	2	64.13	sft		
		B7/B10	11.66	1.00	2.75	2	64.13	sft		
		B8	27.33	1.00	2.75	2	150.32	sft		
		B9	27.33	1.00	2.75	3	225.47	sft		
		B11	27.33	1.00	2.75	3	225.47	sft		
		B12	40.33	1.00	2.75	1	110.91	sft		
		B13	52.50	1.00	2.75	1	144.38	sft		
		B14	34.50	1.00	2.75	1	94.88	sft		
		B15	30.00	1.00	2.75	1	82.50	sft		
		B15a	13.50	1.00	2.75	1	37.13	sft		
		B16	14.50	1.00	2.75	1	39.88	sft		
		B17	56.00	1.00	3.75	1	210.00	sft		
		B18	26.00	1.00	2.75	1	71.50	sft		
			29.00	1.00	3.75	1	108.75	sft		
		B19	16.25	1.00	2.75	1	44.69	sft		
		B20	19.50	1.00	2.75	1	53.63	sft		
		B21	17.25	1.00	2.75	1	47.44	sft		
		B22	26.00	1.00	2.75	1	71.50	sft		
			29.50	1.00	3.75	1	110.63	sft		
		B22a	13.50	1.00	2.75	3	111.38	sft		
		B22b	13.50	1.00	2.75	3	111.38	sft		
		B23	14.25	1.00	2.75	1	39.19	sft		
			22.25	2.00	3.75	1	166.88	sft		
		B24	30.75	1.00	2.75	1	84.56	sft		
		B25	21.75	1.00	2.75	1	59.81	sft		
			25.00	1.00	3.75	1	93.75	sft		

Bill for Equipment Allowance
Shamala Bhagyalaxmi.
Maruthi colony, chakripuram.
Hyderabad

Date : 04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work. Total amount =Rs.15,55,390.=00 Work done from date : 05.12.2020 to 02.01.2021	Rs.12,44,312=00

Amount in words : Twelve Lakhs fourty four Thousand three hundrad and twelve only

Sign: _____

Bill for Labour charges
Shamala Naveen.
Maruthi colony, chakripuram.
Hyderabad.

Date:04.01.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: B block-2,3,4 flats&C block- C1 to C6 flats slab-08 Rcc work. Total amount =Rs.15,55,390.=00 Work done from date : 05.12.2020 to 02.01.2021	Rs. 3,11,078=00

Amount in words : Three lakhs Eleven Thousand seventy eight only .

Sign: _____