


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-146 -		Date - site bills Register		23/11/20	
Company Name:		MR Mallapur UP		Site:		GMR	
Name of Contractor		Ram Babu.					
Nature of work		Ms Grills fitting work at A & B Blocks					
Work done		From Date		01/11/20		To Date	
						05/11/20	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block 101 & 109	-243-	4/-	sft.	972/-		
2.	B-Block 104 & 105	-178-	4/-	sft	712/-		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1684/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 23/11/20		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency
 Work Description: MS Grills fitting work at A & B Blocks model flats .
 Contractor Name: Ram Babu
 Prepared By: A.Sravani
 Date: 9/11/2020

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
		MS Grills fitting work at A & B Blocks model flats .					
1	Ms grills fitting work at A-Block flat no -101 & 109		243.00	sft	4.00	972.00	
2	MS Grills fitting work at B-Block flat no - 104 & 105		178.00	sft	4.00	712.00	
Total Amount:						1,684	

MEASUREMENT SHEET

Company Name: **MRMallapur LLP**
 Project: **Gulmohar Residency**
 Work Description: **MS Grills fitting work at A & B Blocks model flats .**
 Contractor Name: **Ram Babu**
 Prepared By: **A.Sravani**
 Date: **9/11/2020**

Approved by: **Ramprasad**
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
MS Grills fitting work at A & B Blocks model flats .									
Ms grills fitting work at A-Block flat no -101 & 109									
1	MS Grill (bed rooms)	size - 6' x 4'	6.00	1.00	4.00	8.00	192.00	sft	
2	MS Grill (kitchen room)	size - 4' x 3'	4.00	1.00	3.00	2.00	24.00	sft	
3	MS Grill (utility)	size - 2'6" x 2'	2.50	1.00	2.00	6.00	27.00	sft	
									243
MS Grills fitting work at B-Block flat no - 104 & 105									
1	MS Grill (bed rooms & hall)	size - 6' x 4'	6.00	1.00	4.00	6.00	144.00	sft	
2	MS Grill (kitchen room)	size - 4' x 3'	4.00	1.00	3.00	2.00	24.00	sft	
3	MS Grill (utility & pooja room)	size - 2'6" x 2'	2.50	1.00	2.00	2.00	10.00	sft	
									178

Bill for Equipment Allowance

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Grills fixing work done at A & B blocks.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards Grills fixing work done at A & B Blocks for flat no A-101,109 & B-104 ,105 . Total Amount = 1684/- Work done from date 01.11.20 to date 05.11.20.	Rs.674/-

Amount in words: Six Thousand Seven Hundred Four Rupees Only.

Sign: Ram Babu

Allowance for Consumables

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Grills fixing work done at A & B blocks.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards Grills fixing work done at A & B Blocks for flat no A-101,109 & B-104 ,105 . Total Amount = 1684/- Work done from date 01.11.20 to date 05.11.20.	Rs.337/-

Amount in words: Six Thousand Seven Hundred Four Rupees Only

Sign: Ram Babu

Bill for Labour Charges

Ram Babu,
Mallapur,
Hyderabad

Date: 25.11.20

In favor of:
MR Mallapur LLP
Project / Site:
Gulmohar Residency
Mallapur
Location:

Type of Work:
Grills fixing work done at A & B blocks.
Towards:
Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards Grills fixing work done at A & B Blocks for flat no A-101,109 & B-104,105 . Total Amount = 1684/- Work done from date 01.11.20 to date 05.11.20.	Rs.674/-

Amount in words: Six Thousand Seven Hundred Four Rupees Only.

Sign: Ram Babu