


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-213-		Date - site bills Register		06/01/21	
Company Name:		MR Mallapur UP		Site:		GMR.	
Name of Contractor		Vasikupala Raju.					
Nature of work		Rock Cutting in G-Block.					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Rock Cutting	-6628-	58/-	cft	3,84,424/-		
2.	at G-Block						
3.	Part - II						
4.	Bill.						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,84,424/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date: 07/01/21			Date:			Date:	
Sign: 			Sign:			Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		Modi Realty Mallapur LLP				Approved b		Ramprasad	
Project:		Gulmohar Residency				Sign:			
Work Description:		Estimate for Rock Cutting in G Block for reaching FFL 101'0"							
Contractor Name:		Varikupala Raju							
Prepared By		Sai Kumar							
Date:		06.01.21							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD	Quantity	F Units
1	G-block	Rope Cutting							
		Part-II	42.21	38.90	4.04	1.00		6,628	Cft



 07/01/21

ESTIMATE SHEET						
Company Name:	Modi Realty Mallapur LLP					Approved by: Ramprasad
Project:	Gulmohar Residency					Sign:
Work Description:	Estimate for Rock Cutting in G Block for reaching FFL 101' 0"					
Contractor Name:	Varikupala Raju					
Prepared By	Shravani.A					
Date:	06.11.20					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	G-block	Rope Cutting	6,628	Cft	58	384,424
				Total Amount :		384,424
Amount in words : Three Lakhs Eighty Four Thousand Four Hundred and Twenty Four Rupees Only .						



 07/01/21


MEASUREMENT SHEET

Company Name:		Modi Realty Mallapur LLP				Approved Ramprasad		
Project:		Gulmohar Residency				Sign:		
Work Description:		Estimate for Rock Cutting in G Block for reaching FFL 101'.0"						
Contractor Name:		Varikupala Raju						
Prepared By		Sai Kumar						
Date:		06.11.20						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	G-block	Rope Cutting						
		Part-I	40.11	36.83	1.80	1.00	2,657	Cft
		Part-II	42.21	38.90	4.04	1.00	6,628	Cft
		Part-III	40.80	44.41	4.16	1.00	7,532	Cft
		Part-IV	19.19	38.87	1.21	1.00	901	Cft
Total Qty							17,718	Cft

Jayaprada
10/11/20

APPROVED BY

 10 NOV 2020
 M. RAM PRASAD
 PROJECT MANAGER


 10/11/2020

Bill for Labour Charges

Varikupalla Raju ,
Mallapur,Hyderabad.


Date:06.01.21

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Rock cutting in G-Block .
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Rock cutting work done for reaching FFL 101' at G-Block . Total Amount = 3,84,424/- Work done from date 20.12.2020 to date 05.01.2021.	Rs.76,885/-

Amount in words: Seventy Six Thousand Eight Hundred and Eighty Five Rupees Only.

Sign: 

Allowance for Consumables

Varikupalla Raju ,
Mallapur,Hyderabad.


Date:06.01.21.

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Rock cutting in G-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Rock cutting work done for reaching FFL 101' at G-Block . Total Amount = 3,84,424/- Work done from date 20.12.2020 to date 05.01.2021.	Rs.1,53,770/-

Amount in words : One Lakh Fifty Three Thousand Seven Hundred and Seventy Seven Rupees Only.

Sign: 

Bill for Equipment Allowance

Varikupalla Raju ,
Mallapur,Hyderabad.

Date: 06.01.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Rock cutting in G-Block .
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Rock cutting work done for reaching FFL 101' at G-Block . Total Amount = 3,84,424/- Work done from date 20.12.2020 to date 05.01.2021.	Rs.1,53,770/-

Amount in words : One Lakh Fifty Three Thousand Seven Hundred and Seventy Seven Rupees Only.

Sign: 