


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		499		Date - site bills Register		08/01/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Jagadhen Prasad					
Nature of work		Tiles Laying work					
Work done		From Date		02/11/2020		To Date	
						12/12/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work A-304, A-305, B-301						
2.	Rectified tiles 65% of 1500 toilets	975 x 3	13/-	Sft	38,025 = 00		
3.	Kitchen, utility SKirting	400 x 3	16/-	Sft	19,200 = 00		
4.		140 x 3	13/-	Sft	5,460 = 00		
5.		300 x 3	13/-	Sft	11,700 = 00		
6.	A-307, A-308, B-305						
7.	Rectified tiles 65% of 1800 toilets	1170 x 3	13/-	Sft	49,630 = 00		
8.	Kitchen, utility SKirting	600 x 3	16/-	Sft	28,800 = 00		
9.		140 x 3	13/-	Sft	5,460 = 00		
10.		360 x 3	13/-	Sft	14,040 = 00		
11.	Total:				1,68,315 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/01/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name : Jagadhen Prasad

ESTIMATE SHEET							Approved	S.V.Subba Reddy
Company Name:		MPPL						
Project:		May Flower Platinum						
Work Description:		Tiles work at A-304, A-305, A-307, A-308, B-301, B-305						
Name of the Contractor		Janardhan Prasad						
Prepared By		K.Narendra Reddy						
Date:		08-01-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at A - 304-1500 sft flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00		
	Tiles work at A -305-1500 sft flat						24795	
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00		
	Tiles work at B-301-1500 sft flat						24795	
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00		
							24795	

MEASUREMENT SHEET										
Company Name:		MPLL		Approved		S.V.Subba Reddy				
Project:		May Flower Platinum								
Work Description:		Tiles work at A-304, A-305, A-307, A-308, B-301, B-305								
Name of the Contractor		Janardhan Prasad								
Prepared By		K.Narendar Reddy								
Date:		08-01-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
Tiles work at A - 304-1500 sft Flat										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00	
Tiles work at A - 305-1500 sft Flat										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00	
Tiles work at B-301-1500 sft Flat										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00	
Tiles work at B-301-1500 sft Flat										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00	

Bill for Consumables
Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:08-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats Total amount =Rs 1,68,315=00 Work done from date 10-11-2020 to 20-12--2020	Rs.33,663=00

Amount in words: Thirty Three Thousand Six Hundred and Sixty Three rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:08-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats Total amount =Rs 1,68,315=00 Work done from date 10-11-2020 to 20-12--2020	Rs.67,326=00

Amount in words: Sixty Seven Thousand Three Hundred and Twenty Six rupees only

Sign: _____

Bill for Labour charges
Mohammed Akbar
Seethapalmandi, Warasiguda
Hyderabad

Date:08-01-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats
Towards: Allowance for Consumables
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-304, A-305, A-307, A-308, B-301, B-305 flats Total amount =Rs 1,68,315=00 Work done from date 10-11-2020 to 20-12--2020	Rs.67,326=00

Amount in words: Sixty Seven Thousand Three Hundred and Twenty Six rupees only

Sign: _____