


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		<del>222</del> 222		Date - site bills Register		15/01/2021	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Manycam					
Nature of work		G.H.F - blocks boulder shifting work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G.H.F - blocks	14,375	8	ft	1,15,000		
2.	boulder shifting						
3.	work.						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,15,000		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/01/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATION SHEET						
Company Name :	Modi Realty Mallapur LLP				Approved by :	Ram Prasad
Project :	Gulmohar Residency				Sign:	
Work Description :	G-Block Boulders shifting Estimation					
Prepared By :	ramprasad					
Date :	19-03-2020					
SL No.	Item Head	Units	Qty in Cft	Rate in Rs	Total Amount in Rs	
1	G,H,E block Corner Boulders shifting inside	cft	14,375	8	115,000	
Amount in words : One Lakh Fifteen Thousand Rupees only						
Note						
1	Contractor scope, using required machinaries like tippers,hitachi ,etc					
2	follows contractual aggrements					
3	After completion payment will be made					
4	as per measured area should be cleared					
5	average h. t is considered					

MEASUREMENT SHEET						
Company Name :	Modi Realty Mallapur LLP					Approved by : Ram Prasad
Project :	Gulmohar Residency					Sign:
Work Description :	G,H,E-Block Rocks lifting &shifting inside					
Prepared By :	P.Sai Kumar					
Date :	11/01/2021					
SL No.	Item Head	Nos	Length in Ft	Breadth in Ft	Depth in Ft	QTY in Cft
	G,H,E block Corner Boulders shifting inside	1	70.12	41.00	5.00	14,375

## Bill for Labour Charges

Manyam,  
Mallapur,  
Hyderabad.

Date: 15.01.21

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** G,H,E – Blocks Boulders shifting work.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : G,H,E – Blocks Boulders shifting work. Total Amount = 1,15,000/- Work done from date 01.01.21. to date 14.01.21.	Rs.46,000/-

Amount in words: Forty Six Thousand Rupees Only.

Sign: UTTARIAH

## Bill for Equipment Allowance

Manyam,  
Mallapur,  
Hyderabad.

Date: 15.01.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** G,H,E- Blocks Boulders shifting work.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: G,H,E- Blocks Boulders shifting work. Total Amount = 1,15,000/- Work done from date 01.01.21 to date 14.1.2021	Rs.46,000/-

Amount in words: Forty Six Thousand Rupees Only.

Sign: UTTARIAH

**Allowance for Consumables**

Manyam,  
Mallapur,  
Hyderabad.

Date: 18.11.20

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** G,H,E - Blocks boulder shifting work.  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: G,H,E - Blocks boulder shifting work. Total Amount =1,15,000/- Work done from date 01.01.21 to date 14.01.21	Rs.23,000 /-

Amount in words: Rupees: Twenty three thousand rupees Only.

Sign: UTTAIAH

## ESTIMATION SHEET

Company Name :

Modi Realty Mallapur LLP

Approved by :

Project :

Gulmohar Residency

Sign:

Work Description :

G-Block Boulders shifting Estimation

Prepared By :

ramprasad

Date :

19-02-2020

SL No.	Item Head	Units	Qty in Cft	Rate in Rs	Total Amount in Rs
	G.H.F block Corner Boulders shifting inside	cft	31.360	4	125,440
	According to wire charges				119,362
	Contractor asking rate				140,000
	Note				
1	Contractor scope, using required machinaries like tippers, hitachi, etc				
2	follows contractual agreements				
3	After completion payment will be made				
4	as per measured area should be cleared				
5	average h.t is considered				

Pay 1,15,000

AR

7/12/2021