


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		518		Date - site bills Register		22/01/2021	
Company Name:		MPL		Site:		Mary Flower Platinum	
Name of Contractor Yousuf Ali							
Nature of work False ceiling							
Work done		From Date		06/1/2021		To Date	
						19/1/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-606, A-608, B-605						
2.	Gypsum Design ceiling	1075 x 3	39	Sft	1,25,775 = 0		
3.	Gypsum plain ceiling	436 x 3	34	Sft	44,472 = 0		
4.							
5.	Total				1,70,247 = 0		
6.	Ast 18%				30,644 = 0		
7.							
8.							
9.							
10.							
11.	Total:				2,00,891 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		73388		PO/WO date:		06/01/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 22/01/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Siem 12 Yousuf Ali

ESTIMATE SHEET									
Company Name:		MPPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-606, A-608, B-605-Luxury Flats							
Name of the Contractor		Yousuf Ali							
Prepared By:		K. Narendar Reddy							
Date:		22-01-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Designer And Plain ceiling	Designer False Ceiling Work at A-606, A-608, B-605-Luxury Flats	1,075.00	sft	39.00	41,925.00			
		Designer Gypsum ceiling flat no A-606	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82	66964		
		Total							
2	Designer false ceiling	Designer Gypsum ceiling flat no A-608	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82	66964		
		Total							
3	Designer false ceiling	Designer Gypsum ceiling flat no B-605	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82	66964		
		Total							
		Total					200891		
Amount in words		Two Lakhs Eight Hundred and Ninety One rupees only							

MEASUREMENT SHEET									
Company Name:	MPPJL	Approved							
Project:	May Flower Patinum								
Work Description:	Designer And Plain ceiling False Ceiling Work at A-606, A-608, B-605-Luxury Flats								
Name of the Contractor	Yousuf Ali								
Prepared By	K. Narender Reddy								
Date:	22-01-2021								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxByCx D Quantity	F Units	G=Sum of E Item Head Total
1	Designer And Plain ceiling	False Ceiling Work at A-606, A-608, B-605-Luxury Flats							
		Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286
		Passage	14.50	5.00	1.00	1.00	73 sft		
		vertical	75.00	1.00	1.00	1.00	75 Rft		148
		Living	17.00	11.00	1.00	1.00	187 sft		
		vertical	226.00	1.00	1.00	1.00	226 Rft		
		Rafters	36.00	1.00	1.00	1.00	36 Rft		449
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Cut out	4.00	1.50	1.00	1.00	6 sft		
		vertical	82.00	1.00	1.00	1.00	82 Rft		
		Rafters	24.00	1.00	1.00	1.00	24 Rft		192
		Total Design Area							1075
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Plane Ceiling Area							436
2	Flat No. A-608	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286
		Passage	14.50	5.00	1.00	1.00	73 sft		
		vertical	75.00	1.00	1.00	1.00	75 Rft		

	Living	17.00	11.00	1.00	1.00	1.00		187 sft		148
	Vertical	226.00	1.00	1.00	1.00	1.00		226 Rft		
	Rafters	36.00	1.00	1.00	1.00	1.00		36 Rft		449
	Dining	9.75	8.25	1.00	1.00	1.00		80 sft		
	Cut out	4.00	1.50	1.00	1.00	1.00		6 sft		
	Vertical	82.00	1.00	1.00	1.00	1.00		82 Rft		
	Rafters	24.00	1.00	1.00	1.00	1.00		24 Rft		192
	Total Design Area									1075
	Master Bed Room	12.25	11.50	1.00	1.00	1.00		141 sft		
	Dressing	5.50	5.00	1.00	1.00	1.00		28 sft		
	Children Bed Room	12.00	9.75	1.00	1.00	1.00		117 sft		
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00		132 sft		
	Puja	4.75	4.00	1.00	1.00	1.00		19 sft		
	Total Plane Ceiling Area									436
	Drawing	14.25	10.75	1.00	1.00	1.00		153 sft		
	Cut out	5.50	2.25	1.00	1.00	1.00		12 sft		
	Vertical	120.00	1.00	1.00	1.00	1.00		120 Rft		
	Passage	14.50	5.00	1.00	1.00	1.00		73 sft		286
	Vertical	75.00	1.00	1.00	1.00	1.00		75 Rft		
	Living	17.00	11.00	1.00	1.00	1.00		187 sft		148
	Vertical	226.00	1.00	1.00	1.00	1.00		226 Rft		
	Rafters	36.00	1.00	1.00	1.00	1.00		36 Rft		449
	Dining	9.75	8.25	1.00	1.00	1.00		80 sft		
	Cut out	4.00	1.50	1.00	1.00	1.00		6 sft		
	Vertical	82.00	1.00	1.00	1.00	1.00		82 Rft		
	Rafters	24.00	1.00	1.00	1.00	1.00		24 Rft		192
	Total Design Area									1075
	Master Bed Room	12.25	11.50	1.00	1.00	1.00		141 sft		
	Dressing	5.50	5.00	1.00	1.00	1.00		28 sft		
	Children Bed Room	12.00	9.75	1.00	1.00	1.00		117 sft		
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00		132 sft		
	Puja	4.75	4.00	1.00	1.00	1.00		19 sft		
	Total Plane Ceiling Area									436