


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		01	Date - site bills Register		06.08.2020		
Company Name:		GVDC	Site:		colabs		
Name of Contractor Vagdevi Enterprises.							
Nature of work Excavation.							
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty. (cft)	Rate	Units	Amount	Contractors bill no	
1.	Excavation	92,473			1,50,000		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,50,000		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 06-08-2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimation sheet													
Company:		GVDC											
Project:		Colabs											
Prepared By:		G venkatesh											
Date:		06-08-2020											
Sl no	Block no	Item Description	Length	Width	Required Depth of excavation	Ground level	Depth of excavation	qty(cum)	qty(ctr)	Circular Rate	Amount	Lumpsum rate	
1	119	Excavation part - 1	45.40	10.55	100.25	101.45	1.20	575	20297	3	60,892		
2	119	Excavation part - 2	45.40	5.7	100.25	101.45	1.20	311	10966	3	32,899		
3	119	Excavation part - 3	45.40	5.7	100.25	101.45	1.20	311	10966	3	32,899		
4	119	Excavation part - 4	45.40	5.7	100.25	101.45	1.20	311	10966	3	32,899		
5	119	Excavation part - 5	45.40	16.332	100.25	101.75	1.50	1112	39277	3	1,17,830		
										92473	2,77,418	1,50,000	