

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10029		Date - site bills Register		23/01/2021	
Company Name:		MR ROWKUN UP		Site:		GHT	
Name of Contractor K. KUMAR							
Nature of work Electric work							
Work done		From Date		20/01/2021		To Date	
						21/01/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	410	01	2250	sq	2250		
2.	411	01	2250		2250		
3.	412	01	2250		2250		
4.	413	01	2250		1500		
5.	Club house in Flovels	1005	1.01	sq	1005		
6.							
7.							
8.							
9.							
10.							
11.	Total:			Rs	9,255/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/01/2021		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
23 JAN 2021  
A. SURESH  
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		Stage I work done for flats details								
Prepared By:		A Suresh								
Date :		23-01-2021								
Name of the Contractor :		K .Kumar								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E	Remarks
	Electrical work									
1	V. No 410	Stage I work	1.0	1.0	1.0	1.0	1.0	No	1.0	
2	V. No 411	Stage I work	1.0	1.0	1.0	1.0	1.0	No	1.0	
3	V. No 412	Stage I work	1.0	1.0	1.0	1.0	1.0	No	1.0	
4	V. No 413	Stage I work	1.0	1.0	1.0	1.0	1.0	No	1.0	
5	Club house	IIIrd Floor	1005.0	1.0	1.0	1.0	1.0	Sft	1005.0	
Note :										
1) stage I work ( Slab inside pipes laying work done )										



**APPROVED BY**  
 9 3 2021  
**A. SURESH**  
 PROJECT MANAGER

Estimate Sheet									
Company Name:		MMR Kowkur LLP					Work done from date	21-01-2021	
Project:		GHT					Work done to date	23-01-2021	
work description:		Stage I work done for flats details							
Prepared By :		A Suresh					Approved by:		
Name of the Contractor :		K . Kumar					Sign:		
Date:		23-Jan-2021							
		A							
		C							
		D=Ax C							
		E=Sum of D							
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
1	<b>Electrical work</b>								
1	V. No 410	1	No	2,250	2,250				
2	V. No 411	1	No	2,250	2,250				
3	V. No 412	1	No	2,250	2,250				
4	V. No 413	1	No	1,500	1,500				
5	Club house III floor	1,005	Sft	1	1,005				
						9,255			



**APPROVED BY**  
 7 3 JAN 2021  
**A. SURESH**  
 PROJECT MANAGER

**Bill for Labor charges**


K . Kumar  
H .no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010  
Date:21-01-2021

**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Labor charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Electrical Stage I work done flat nos are 410 to 413 & club house 3 <sup>rd</sup> floor slab pipe laying work done Total Amount is s Rs :9,255/-  Work Done from 20-01-2021 to21-01-2021	Rs.3,702/-

Amount in words: Three thousand seven hundred two only /-



Sign: K. Kumar

**Bill for Hire equipment charges**

K . Kumar  
H .no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010


Date:21-01-2021


**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Allowance for hire equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Electrical Stage I work done flat nos are 410 to 413 & club house 4 <sup>th</sup> floor slab pipe laying work done Total Amount is s Rs :9,255/-  Work Done from 20-012021 to21-01-2021	Rs.3,702/-

Amount in words: Three thousand seven hundred two only /-

Sign: 



**Bill for Consumable equipment charges**

K . Kumar  
H .no 1/12/1  
Yapral  
,Medchal, Districit,Telengana,500010

Date:21-01-2021

**In favor of:** MMR Kowkur LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Electrical Work  
**Towards:** Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Electrical Stage I work done flat nos are 410 to 413 & club house 6 <sup>rd</sup> floor slab pipe laying work done. Total Amount is s Rs :9,255/-  Work Done from 20-01-2021 to21-01-2021	Rs.1,851/-

Amount in words: One thousand eight hundred fifty one only /-

*K. Kumar*  
Sign: \_\_\_\_\_



APPROVED BY

23 JAN 2021

A. SURESH  
PROJECT MANAGER