


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		534		Date - site bills Register		02/02/2021	
Company Name:		MPL		Site:		May Flower Habitat	
Name of Contractor		Jamardhan Prasad					
Nature of work		Tiles laying					
Work done		From Date		20/11/2020		To Date	
						30/11/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-107, A-108, B-105,						
2.	A-506, A-507, A-508,						
3.	B-505 - 1800 sft - 7mg						
4.	Tiles flooring work	1170 X 7	13	sft	1,06,470 = ₹		
5.	Porlet tiles work	600 X 7	16	sft	67,200 = ₹		
6.	Kitchen utility	140 X 7	13	sft	12,740 = ₹		
7.	5 Kiny 3'	360 X 7	13	sft	32,760 = ₹		
8.							
9.							
10.							
11.	Total:				2,19,170 = ₹		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 02/02/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Jamardhan Prasad

ESTIMATE SHEET										
Company Name:		MPPPL					Approved			S.V.Subba Reddy
Project:		May Flower Platinum								
Work Description:		Tiles work at A-107, A-108, B-105, A-506, A-507, A-508, B-505 Flats								
Name of the Contractor		Janardhan Prasad								
Prepared By		K.Narendar Reddy								
Date:		02-02-2021								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total			
Tiles work at A -107-1800 sft Flat										
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00				
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00				
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00				
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00		31310		
Tiles work at A - 108-1800 sft Flat										
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00				
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00				
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00				
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00		31310		
Tiles work at B-105-1800 sft Flat										
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00				
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00				
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00				
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00		31310		
Tiles work at A - 506-1800 sft Flat										
31310										





MEASUREMENT SHEET										
Company Name:	MPPPL								Approved	S. V. Subba Reddy
Project:	May Flower Platinum									
Work Description:	Tiles work at A-107, A-108, B-105, A-506, A-507, A-508, B-505 Flats									
Name of the Contractor	Janardhan Prasad									
Prepared By	K. Narendra Reddy									
Date:	02-02-2021									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
	<b>Tiles work at A -107-1800 sft Flat</b>									
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00	
	<b>Tiles work at A - 108-1800 sft Flat</b>									
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00	
	<b>Tiles work at B-105-1800 sft Flat</b>									
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00	



**Bill for Labour charges**  
Janardhan Prasad  
Seethapalmandi, Warasiguda  
Hyderabad

Date:02-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at A-107, A-108, B-105, A-506, A-507, A-508,  
B-505 flats  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-107, A-108, B-105, A-506, A-507, A-508, B-505 flats Total amount =Rs 2,19,170=00 Work done from date 26-12-2020 to 30-01-2021	Rs.87,668=00

Amount in words: Eighty Seven Thousand Six Hundred and Sixty Eight rupees only

Sign: \_\_\_\_\_

**Bill for Consumables**  
Janardhan Prasad  
Seethapalmandi, Warasiguda  
Hyderabad

Date:02-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at A-107, A-108, B-105, A-506, A-507, A-508,  
B-505 flats  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at A-107, A-108, B-105, A-506, A-507, A-508, B-505 flats Total amount =Rs 2,19,170=00 Work done from date 26-12-2020 to 30-01-2021	Rs.43,940=00

Amount in words: Fourty Three Thousand Nine Hundred and Fourty rupees only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**  
Janardhan Prasad  
Seethapalmandi, Warasiguda  
Hyderabad

Date:02-02-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at A-107, A-108, B-105, A-506, A-507, A-508,  
B-505 flats  
**Towards:** Allowance for Equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Tiles work at A-107, A-108, B-105, A-506, A-507, A-508, B-505 flats Total amount =Rs 2,19,170=00 Work done from date 26-12-2020 to 30-01-2021	Rs.87,668=00

Amount in words: Eighty Seven Thousand Six Hundred and Sixty Eight rupees only

Sign: \_\_\_\_\_