


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 254 -	Date - site bills Register	02/02/21			
Company Name:	MR Mallappa UP.	Site:	GMR			
Name of Contractor	M. Chandrakala.					
Nature of work	Filling morrum at Club House.					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	filling morrum	-1199/-	L/S	cft	83,948/-	
2.	at Club House					
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				83,948/-	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.	-		PO/WO date:		-	
Remarks :						
Approved by Project Manager			Approved by Design Team		Approved by M.D.	
Date: 02/2/21			Date:		Date:	
Sign: 			Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Est Clubhouse Morrum filling upto 78'6"dtd 7-1-21,Ver1 - Copy.xls

Measurement sheet								
Company Name:		MRMallapurLLP				Approve		Ram prasad
Project:		Gulmohar Residency				Sign:		
Work Description:		Lumpsum contract for filling morrum at ClubHouse						
Contractor :		Meeriyala Chandrakala						
Prepared By		Sai Kumar						
Date:		11/01/2021						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	C-block	Morrum	31.00	66.58	2.50	1	5,160	Cft
2		filling in layers	21.00	53.58	2.50	1	2,813	Cft
3			38.00	47.00	2.25	1	4,019	Cft
					Total Qty		11,991	Cft
Note: The above measurements included 6" extra h t for compaction.								

## Bill for labour charges

Meeriyala Chandrakala  
Flat-312,  
GMG, Mallapur,  
Hyderabad.

Date: 02.02.2021.

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Morrum filling at Club house .  
**Towards:** labour charges

S No.	Description	Amount
1.	Brief description of work done : Towards providing JCB & Tipper for morrum filling at club house area . Total Amount =Rs.83,948/- Work done from date 09.01.2021 to date 20.01.2021.	Rs.33,579/-

Amount in words: Thirty Three Thousand Fife Hundred and Seventy Nine Rupees only .

Sign: M. UTTAIAJA

## Bill for Equipment Allowance

Meeriyala Chandrakala  
Flat.No.312, C-Block  
GMG, Mallapur,  
Hyderabad.

Date: 02.02.2021.

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Morrum filling at Club house .  
**Towards:** Allowance for equipment .

S No.	Description	Amount
1.	Brief description of work done : Towards providing JCB & Tipper for morrum filling at club house area . Total Amount =Rs.83,948/- Work done from date 09.01.2021 to date 20.01.2021.	Rs.33,579/-

Amount in words: Thirty Three Thousand Five Hundred and Seventy Nine Rupees only .

Sign: M. USTAJIBA

## Allowance for Consumables

Meeriyala Chandrakala  
Flat.No.312, C-Block  
GMG, Mallapur,  
Hyderabad.

Date: 02.02.2021.

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Morrum filling at Club house .  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards providing JCB & Tipper for morrum filling at club house area . Total Amount =Rs.83,948/- Work done from date 09.01.2021 to date 20.01.2021.	Rs.16,789/-

Amount in words: Rupees: Sixteen Thousand Seven Hundred and Eighty Nine Rupees Only

Sign: Meeriyala Chandrakala

Estimate Sheet						
Company Name:	MRMallapurLLP				Approved	Ramprasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Lumpsum contract for filling morrum at ClubHouse					
Contractor Name:	M Rajkumar					
Prepared By	P.Sai Kumar					
Date:	2021-01-11					
S No.	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
1	Club House	Morrur filling in layers JCB for levelling/lifting	11,991	Cft		12000
		Total Amount				
	Notes:		Lumpsum Amount :	Rs		83,948
	1 Calculated Qty approximately					
	2 Morrur Quality should be perfect A1 quality					
	3 Filling of morrum will be in 8" thick layers in four layers of morrum .					
	4 Morrur should be dumped as per the measurement at site shown to the contractor .					
	5 Morrur filling should be marking depth is 2'6" to 3' and to completed as per rolling .					
	6 Lumpsum price @ 16 83,948 / - includes JCB lifting & levling .					
	7 schedule of completion is Starting 20/1/21 to 22/1/21 should be completed					

A  
B

**APPROVED BY**

**20 JAN 2021**

**ANAND MEHTA**  
DIRECTOR

**APPROVED**

**20 JAN 2021**

**M. RAJKUMAR**  
PROJECT MANAGER

✓

**APPROVED FOR CONSTRUCTION**

**22 JAN 2021**

**SOHAM MODI**  
MANAGING DIRECTOR

eg