


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		545		Date - site bills Register		12/2/21	
Company Name:		MPL		Site:		Hayflower/Ph... ..	
Name of Contractor		Mohammed Dshaw.					
Nature of work		Shetty/Barbady and Country...					
Work done		From Date	25/12/2020		To Date	25/1/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	TA-UT Ct-01 Rec	2331.00	35/-	81	81585.00		
2.	TA-UT slab-0146kg	16543.72	34/-	81	562486.00		
3.	TA-UT Ramp-01	3707.76	34/-	81	126063.84		
4.	TA-UT Ramp-02	3707.76	34/-	81	126063.84		
5.	TA-UT Anti slide	1750.88	35/-	81	6128.80		
6.	R/W with curb						
7.							
8.							
9.					9,52,479.00		
10.					GST 18% 1,72,346.35		
11.	Total:				11,29,826.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 12/2/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Topic:		Tot-Lot Col's -01, slab-01 and R/wall Rcc work.			Prepared by: sobhanbabu			
Company:		MppI			Date: 12-Feb-21			
Project:		May Flower Platinum						
Contractor Name:		Mohammed Ishaq.						
S.No.		Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1		Tot-Lot Col's -01 Rcc work.		2331.00	sft	35.00	81585.00	
2		Tot-Lot slab -01 Rcc work.	slab & Beams	16543.72	sft	34.00	562486.48	
3		Tot-Lot Ramp -01 Rcc work.		3707.76	sft	34.00	126063.84	
4		Tot-Lot Ramp -02 Rcc work.		3707.76	sft	34.00	126063.84	
5		Tot-Lot North side R/w wall Rcc Work		1750.88	sft	35.00	61280.80	957,479.96
				GST			18%	172,346.39
As per circular rate 35/-				Total Amount				11,298,26.35
Total Amount in words--Eleven Lakhs twenty nine Thousand eight hundred and twenty six Rupees only								

MEASUREMENT SHEET

Topic: **Tot-Lot Col's -01, slab-01 and R/w wall Rcc and**
 company: **Mppi**
 Project: **May Flower Platinum**
 Contractor Name: **Mohammed Ishaq.**

Prepared by: **sothambabu**
 Date: **12-Feb-21**

S.No	Item Head	Item Description	A Length	B Width	C Height	D nos	E Quantity	F Units	G Total Head
1	Tot-Lot Col's -01, slab-01 and R/w wall Rcc work.	K Grid	C1 Column	4.50	1.00	9.00	10	405.00	sft
			CB2 Column	4.50	1.00	9.00	1	40.50	sft
		I Grid	C1 Column	4.50	1.00	9.00	4	162.00	sft
			C2 Column	4.50	1.00	9.00	2	81.00	sft
			C3 Column	5.00	1.00	9.00	2	90.00	sft
		H Grid	CB2 Column	4.50	1.00	9.00	2	81.00	sft
			CB2 Column	4.50	1.00	9.00	1	40.50	sft
			CB2 Column	4.50	1.00	9.00	1	40.50	sft
		G Grid	C1 Column	4.50	1.00	9.00	4	162.00	sft
			C2 Column	4.50	1.00	9.00	3	121.50	sft
C3 Column	5.00		1.00	9.00	1	45.00	sft		
F Grid	CB2 Column	4.50	1.00	9.00	1	40.50	sft		
	CB2 Column	4.50	1.00	9.00	1	40.50	sft		
	CB2 Column	4.50	1.00	9.00	6	243.00	sft		
E Grid	C3 Column	5.00	1.00	9.00	1	45.00	sft		
	C4 Column	5.00	1.00	9.00	1	45.00	sft		
	CB2 Column	4.50	1.00	9.00	4	162.00	sft		

	D Grid	C2 Column	4.50	1.00	9.00	1	40.50	sft	
		CB2 Column	4.50	1.00	9.00	9	364.50	sft	
	B Grid	CB2 Column	4.50	1.00	9.00	3	121.50	sft	
2	Tot-Lot slab -01 Rcc work.								2331.00
		slab	166.75	78.25	1.00	1	13048.19	sft	
			39.00	13.33	1.00	1	519.87	sft	
		Deductions Ramps	68.00	15.50	1.00	2	2108.00	sft	
		Slab -1 Beams							11460.06
		B 1	166.75	1.00	2.75	1	458.56	sft	
		B 2	88.5	1.00	2.75	1	243.38	sft	
		B 3	149.00	1.00	2.75	1	409.75	sft	
		B 4	20.00	1.00	2.75	3	165.00	sft	
		B 5	118.00	1.00	3.75	1	442.50	sft	
		B 6	38.75	1.00	2.75	1	106.56	sft	
		B 7	157.75	1.00	3.75	1	591.56	sft	
		B 8	13.5	1.00	2.75	1	37.13	sft	
		B 9	19.83	1.00	2.75	1	54.53	sft	
		B 10	26.33	1.00	3.75	1	98.74	sft	
		B 11	66.75	1.00	2.75	1	183.56	sft	
		B 11a	70.25	1.00	2.75	1	193.19	sft	
		B 12	38.83	1.00	3.25	1	126.20	sft	
		B 13	86.66	1.00	2.75	1	238.32	sft	
		B 14	76.25	1.00	2.75	1	209.69	sft	
		B 15	36.25	1.00	2.75	1	99.69	sft	
			36.25	1.00	3.25	1	117.81	sft	
		B 16	21.75	1.00	2.75	1	59.81	sft	
			21.75	1.00	3.25	1	70.69	sft	
		B 17	21.75	1.00	2.75	2	59.81	sft	
		B 18	34.00	1.00	2.75	1	93.50	sft	
			21.75	1.00	2.75	1	59.81	sft	
		B 19,B20,B21	69.00	1.00	2.75	3	569.25	sft	

		B 22	21.00	1.00	2.75	1	57.75		
		B 23,B24	48.00	1.00	2.75	2	264.00	sft	
		B 25,B26	13.25	1.00	2.75	2	72.88	sft	
3	Tot-Lot Ramp -01 Rcc work.								
		slab	89.00	19.33	1.00	1	1720.37		16543.72
		Beams B 1	89.00	1.00	3.75	4	1335.00	sft	
		B2,B3	19.33	1.00	3.75	9	652.39	sft	
4	Tot-Lot Ramp -02 Rcc work.								
		slab	89.00	19.33	1.00	1	1720.37		3707.76
		Beams B 1	89.00	1.00	3.75	4	1335.00	sft	
		B2,B3	19.33	1.00	3.75	9	652.39	sft	
5	Tot-Lot North side R/w wall Rcc Work								
		R/w wall Rcc Work	166.75	1.00	10.5	2	1750.88	sft	1750.88

Bill for Labour charges
Mohammad Ishaq.
Seethapalmandi, Warasiguda
Hyderabad

Date:12.02.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tot -lot col-01, slab-01and R/wall Rcc work.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Tot -lot col-01, slab-01and R/wall Rcc work. Total amount =Rs.11,29,826=00 Work done from date : 25.12.2020 to 25.01.2021	Rs.2,25,965=00

Amount in words :Two lakhs twenty five Thousand nine hundred and sixty five only.

Sign: _____